

ID	Task Name	Duration	Start	Finish	Predep	T
1	<b>Streamview Lot 13 Block 1 Gem 2579 sq ft 9839 W. Bray Creek St. Permit #1757</b>	<b>74 days</b>	<b>Fri 6/2/06</b>	<b>Fri 9/15/06</b>		
2	<b>Apply for Permits</b>	<b>0 days</b>	<b>Fri 6/2/06</b>	<b>Fri 6/2/06</b>		
3	Obtain permit	0 days	Fri 6/2/06	Fri 6/2/06		
4	<b>Site Work</b>	<b>1.5 days</b>	<b>Fri 6/2/06</b>	<b>Mon 6/5/06</b>		
5	Clear, Grub and Layout Lot	1 day	Fri 6/2/06	Fri 6/2/06	3	
6	Order Temp Power Pole	0.5 days	Mon 6/5/06	Mon 6/5/06	5	
7	<b>Foundation and Flatwork</b>	<b>7 days</b>	<b>Mon 6/5/06</b>	<b>Tue 6/13/06</b>		
8	Excavation	1 day	Mon 6/5/06	Mon 6/5/06	5	
9	Footings	1 day	Tue 6/6/06	Tue 6/6/06	8	
10	Stem Walls	1 day	Wed 6/7/06	Wed 6/7/06	9	
11	Strip Forms	1 day	Thu 6/8/06	Thu 6/8/06	10	
12	Backfill and Dig Utilities	0.75 days	Fri 6/9/06	Fri 6/9/06	11	
13	Order Power	0.25 days	Fri 6/9/06	Fri 6/9/06	11	
14	Order Gas	0.25 days	Fri 6/9/06	Fri 6/9/06	12	
15	Water/Sewer Inpect	0.25 days	Fri 6/9/06	Fri 6/9/06	12	
16	Backfill Water/Sewer	0.5 days	Mon 6/12/06	Mon 6/12/06	15	
17	Flatwork	1 day	Tue 6/13/06	Tue 6/13/06	16SS+	
18	<b>Framing</b>	<b>10 days</b>	<b>Wed 6/14/06</b>	<b>Tue 6/27/06</b>		
19	Frame	10 days	Wed 6/14/06	Tue 6/27/06	17	
20	Deliver Trusses	0 days	Wed 6/14/06	Wed 6/14/06	19SF	
21	<b>Dry In</b>	<b>4.5 days</b>	<b>Wed 6/28/06</b>	<b>Wed 7/5/06</b>		
22	Drysheet	1 day	Wed 6/28/06	Wed 6/28/06	19	
23	Load Roof (am)	0.5 days	Thu 6/29/06	Thu 6/29/06	22	
24	Roofing (start pm)	3 days	Thu 6/29/06	Wed 7/5/06	23	
25	Doors/Windows Set	1 day	Thu 6/29/06	Thu 6/29/06	19FS+	
26	<b>Exterior Finishes</b>	<b>13 days</b>	<b>Fri 6/30/06</b>	<b>Wed 7/19/06</b>		
27	Hardboard Siding	3 days	Fri 6/30/06	Wed 7/5/06	25	
28	Stucco	8 days	Thu 7/6/06	Mon 7/17/06	27	
29	Exterior Paint	3 days	Mon 7/10/06	Wed 7/12/06	27FS+	
30	Brick Install	2 days	Tue 7/18/06	Wed 7/19/06	29FS+	
31	<b>Utility Rough-Ins</b>	<b>7 days</b>	<b>Wed 6/28/06</b>	<b>Fri 7/7/06</b>		
32	Plumbing Rough-In	2 days	Wed 6/28/06	Thu 6/29/06	43	
33	HVAC Rough-In	2 days	Thu 6/29/06	Fri 6/30/06	32FS-	
34	Built-In Vacuum	1 day	Fri 6/30/06	Fri 6/30/06	33FS-	
35	Electrical Rough-In	2 days	Fri 6/30/06	Mon 7/3/06	33FS-	
36	Order Power Swing	0 days	Mon 7/3/06	Mon 7/3/06	35	
37	Structured Wiring	1 day	Wed 7/5/06	Wed 7/5/06	35	
38	Inspections Verified	1 day	Wed 7/5/06	Wed 7/5/06	35	
39	Order Frame Inspection	2 days	Thu 7/6/06	Fri 7/7/06	38	
40	Initial Site Clean	1 day	Wed 7/5/06	Wed 7/5/06	36	
41	<b>Interior Finishes</b>	<b>55.5 days</b>	<b>Tue 6/27/06</b>	<b>Thu 9/14/06</b>		
42	<b>Insulation</b>	<b>50.5 days</b>	<b>Tue 6/27/06</b>	<b>Thu 9/7/06</b>		
43	Insulate Tub	0.5 days	Tue 6/27/06	Tue 6/27/06	19FF	
44	Place Wall Insulation (am)	0.5 days	Mon 7/10/06	Mon 7/10/06	39	
45	Insulate Underfloor	1 day	Thu 9/7/06	Thu 9/7/06	71SS+	
46	<b>Drywall</b>	<b>6.5 days</b>	<b>Mon 7/10/06</b>	<b>Tue 7/18/06</b>		
47	Load Drywall (pm)	0.5 days	Mon 7/10/06	Mon 7/10/06	44	
48	Install Drywall	4 days	Tue 7/11/06	Fri 7/14/06	47	
49	Texture	1 day	Mon 7/17/06	Mon 7/17/06	48	
50	Prime	1 day	Tue 7/18/06	Tue 7/18/06	49	
51	<b>Millwork, Doors and Paint</b>	<b>6 days</b>	<b>Tue 7/18/06</b>	<b>Wed 7/26/06</b>		
52	Deliver Trim (am)	0 days	Tue 7/18/06	Tue 7/18/06	50	
53	Handrail	0.5 days	Wed 7/19/06	Wed 7/19/06	52	
54	Install Doors and Millwork	3 days	Wed 7/19/06	Fri 7/21/06	52	
55	Interior Paint	3 days	Mon 7/24/06	Wed 7/26/06	54	
56	<b>Garage Door</b>	<b>0.5 days</b>	<b>Fri 7/14/06</b>	<b>Fri 7/14/06</b>		
57	Install Garage Door	0.5 days	Fri 7/14/06	Fri 7/14/06	48FS-	
58	<b>Tile and Hardwood</b>	<b>39.5 days</b>	<b>Fri 7/14/06</b>	<b>Fri 9/8/06</b>		
59	Order Flooring	0 days	Fri 7/14/06	Fri 7/14/06	57	
60	Hardwood	2 days	Thu 7/27/06	Fri 7/28/06	55	
61	Tile and granite	5 days	Mon 8/28/06	Fri 9/1/06	66	
62	Hardwood Sand and Seal	1 day	Fri 9/8/06	Fri 9/8/06	72SS+	
63	<b>Cabinets, Granite and Appliances</b>	<b>46 days</b>	<b>Tue 6/27/06</b>	<b>Fri 9/1/06</b>		
64	Order Cabinets	0 days	Tue 6/27/06	Tue 6/27/06	19	
65	Deliver Cabinets	0 days	Fri 7/28/06	Fri 7/28/06	60	
66	Install Cabinets	2 days	Thu 8/24/06	Fri 8/25/06	65FS+	
67	Order Appliances	0 days	Fri 7/14/06	Fri 7/14/06	57	
68	Deliver Appliances	0 days	Fri 9/1/06	Fri 9/1/06	61FS-	
69	<b>Utility Finals</b>	<b>3 days</b>	<b>Tue 9/5/06</b>	<b>Thu 9/7/06</b>		
70	Plumb Final	1 day	Tue 9/5/06	Tue 9/5/06	61	
71	HVAC Final	1 day	Wed 9/6/06	Wed 9/6/06	70	
72	Electrical Final	1 day	Thu 9/7/06	Thu 9/7/06	71	
73	Built-In Vacuum Final	1 day	Thu 9/7/06	Thu 9/7/06	71	
74	Structured Wiring Final	1 day	Thu 9/7/06	Thu 9/7/06	71	
75	<b>Carpet, Mirrors, Bump and Clean</b>	<b>4 days</b>	<b>Mon 9/11/06</b>	<b>Thu 9/14/06</b>		
76	Install Carpet	1 day	Mon 9/11/06	Mon 9/11/06	62	
77	Drywall Bump	1 day	Tue 9/12/06	Tue 9/12/06	76	
78	Trim Bump	1 day	Tue 9/12/06	Tue 9/12/06	76	
79	Clean Up for Occupancy	1 day	Wed 9/13/06	Wed 9/13/06	78	
80	Install Mirrors	1 day	Thu 9/14/06	Thu 9/14/06	79	
81	Install Window Screens	0.5 days	Thu 9/14/06	Thu 9/14/06	79	
82	Paint Bump	1 day	Thu 9/14/06	Thu 9/14/06	79	
83	<b>Landscaping, Gutters and Clean</b>	<b>31.5 days</b>	<b>Mon 7/31/06</b>	<b>Wed 9/13/06</b>		
84	Fine Grade	1 day	Mon 7/31/06	Mon 7/31/06	65	
85	Landscape	1 day	Tue 9/12/06	Tue 9/12/06	76	
86	Clean Garage, Powerwash, etc.	0.5 days	Wed 9/13/06	Wed 9/13/06	85	
87	Gutters	0.5 days	Wed 9/13/06	Wed 9/13/06	85	
88	<b>Final Acceptance</b>	<b>4 days</b>	<b>Tue 9/12/06</b>	<b>Fri 9/15/06</b>		
89	Final inspection	1 day	Tue 9/12/06	Tue 9/12/06	76	
90	Hardwood Final	1 day	Fri 9/15/06	Fri 9/15/06	82	