

ID		Task Name	Duration	Start	Finish	Preced	Resource Names
1		Caymus Lot 2 Block 1 York 1830 sq ft 4551 N. Station Pl. Permit #BP2007-159	67 days	Fri 6/22/07	Mon 9/24/07		
2		Apply for Permits	0 days	Fri 6/22/07	Fri 6/22/07		
3		Obtain permit	0 days	Fri 6/22/07	Fri 6/22/07		Job Superintendent
4		Site Work	1.5 days	Fri 6/22/07	Mon 6/25/07		
5		Clear, Grub and Layout Lot	1 day	Fri 6/22/07	Fri 6/22/07	3	Job Superintendent
6		Order Temp Power Pole	0.5 days	Mon 6/25/07	Mon 6/25/07	5	Job Superintendent
7		Foundation and Flatwork	7 days	Mon 6/25/07	Tue 7/3/07		
8		Excavation	1 day	Mon 6/25/07	Mon 6/25/07	5	King Excavation
9		Footings	1 day	Tue 6/26/07	Tue 6/26/07	8	Agregate Construction
10		Stem Walls	1 day	Wed 6/27/07	Wed 6/27/07	9	Agregate Construction
11		Strip Forms	1 day	Thu 6/28/07	Thu 6/28/07	10	Agregate Construction
12		Backfill and Dig Utilities	0.75 days	Fri 6/29/07	Fri 6/29/07	11	King Excavation
13		Order Power	0.25 days	Fri 6/29/07	Fri 6/29/07	11	Job Superintendent
14		Order Gas	0.25 days	Fri 6/29/07	Fri 6/29/07	12	Job Superintendent
15		Water/Sewer Inpect	0.25 days	Fri 6/29/07	Fri 6/29/07	12	Inspector
16		Backfill Water/Sewer	0.5 days	Mon 7/2/07	Mon 7/2/07	15	King Excavation
17		Flatwork	1 day	Tue 7/3/07	Tue 7/3/07	16SS+	Agregate Construction
18		Framing	10 days	Wed 7/4/07	Tue 7/17/07		
19		Frame	10 days	Wed 7/4/07	Tue 7/17/07	17	Precision Quality Construction
20		Deliver Trusses	0 days	Wed 7/4/07	Wed 7/4/07	19SF	BMC
21		Dry In	4.5 days	Wed 7/18/07	Tue 7/24/07		
22		Drysheet	1 day	Wed 7/18/07	Wed 7/18/07	19	Western Roofing
23		Load Roof (am)	0.5 days	Thu 7/19/07	Thu 7/19/07	22	Western Roofing
24		Roofing (start pm)	3 days	Thu 7/19/07	Tue 7/24/07	23	Western Roofing
25		Doors/Windows Set	1 day	Thu 7/19/07	Thu 7/19/07	19FS+	Franklin Building Supply
26		Exterior Finishes	13 days	Wed 7/25/07	Fri 8/10/07		
27		Hardboard Siding	3 days	Wed 7/25/07	Fri 7/27/07	36	Romero Siding
28		Stucco	8 days	Mon 7/30/07	Wed 8/8/07	27	A / L Masonry
29		Exterior Paint	3 days	Wed 8/1/07	Fri 8/3/07	27FS+	First & Final Touch
30		Brick Install	2 days	Thu 8/9/07	Fri 8/10/07	29FS+	A / L Masonry
31		Utility Rough-Ins	8 days	Wed 7/18/07	Fri 7/27/07		
32		Plumbing Rough-In	3 days	Wed 7/18/07	Fri 7/20/07	44	Johansen Plumbing
33		HVAC Rough-In	2 days	Fri 7/20/07	Mon 7/23/07	32FS-	Western Heating & Cooling
34		Fireplace Rough-In	2 days	Fri 7/20/07	Mon 7/23/07	32FS-	Leisure Time
35		Built-In Vacuum	1 day	Mon 7/23/07	Mon 7/23/07	33FS-	Coltrin Central Vacuum Systems
36		Electrical Rough-In	2 days	Mon 7/23/07	Tue 7/24/07	33FS-	Bicandi Electric
37		Order Power Swing	0 days	Tue 7/24/07	Tue 7/24/07	36	Job Superintendent
38		Structured Wiring	1 day	Wed 7/25/07	Wed 7/25/07	36	TBD
39		Inspections Verified	1 day	Wed 7/25/07	Wed 7/25/07	36	Job Superintendent
40		Order Frame Inspection	2 days	Thu 7/26/07	Fri 7/27/07	39	Job Superintendent
41		Initial Site Clean	1 day	Wed 7/25/07	Wed 7/25/07	37	Scrapping Solutions
42		Interior Finishes	48.5 days	Tue 7/17/07	Fri 9/21/07		
43		Insulation	42.5 days	Tue 7/17/07	Thu 9/13/07		
44		Insulate Tub	0.5 days	Tue 7/17/07	Tue 7/17/07	19FF	Big City
45		Place Wall Insulation (am)	0.5 days	Mon 7/30/07	Mon 7/30/07	40	Big City
46		Insulate Underfloor	1 day	Thu 9/13/07	Thu 9/13/07	72SS+	Big City
47		Drywall	11.5 days	Mon 7/30/07	Tue 8/14/07		
48		Load Drywall (pm)	0.5 days	Mon 7/30/07	Mon 7/30/07	45	BMC
49		Install Drywall	8 days	Wed 8/1/07	Fri 8/10/07	48FS+	Performance Drywall
50		Texture	1 day	Mon 8/13/07	Mon 8/13/07	49	Performance Drywall
51		Prime	1 day	Tue 8/14/07	Tue 8/14/07	50	Performance Drywall
52		Millwork, Doors and Paint	7 days	Tue 8/14/07	Thu 8/23/07		
53		Deliver Trim (am)	0 days	Tue 8/14/07	Tue 8/14/07	51	BMC
54		Handrail	0.5 days	Wed 8/15/07	Wed 8/15/07	53	BMC
55		Install Doors and Millwork	3 days	Wed 8/15/07	Fri 8/17/07	53	BMC
56		Interior Paint	4 days	Mon 8/20/07	Thu 8/23/07	55	First & Final Touch
57		Garage Door	0.5 days	Fri 8/10/07	Fri 8/10/07		
58		Install Garage Door	0.5 days	Fri 8/10/07	Fri 8/10/07	49FS-	All Quality Door
59		Tile and Hardwood	25.5 days	Fri 8/10/07	Fri 9/14/07		
60		Order Flooring	0 days	Fri 8/10/07	Fri 8/10/07	58	Job Superintendent
61		Hardwood	2 days	Fri 8/24/07	Mon 8/27/07	56	Sunrise Hardwood
62		Tile and granite	8 days	Thu 8/30/07	Mon 9/10/07	67	Tim Shaw
63		Hardwood Sand and Seal	1 day	Fri 9/14/07	Fri 9/14/07	74SS+	Sunrise Hardwood
64		Cabinets, Granite and Appliances	38 days	Tue 7/17/07	Mon 9/10/07		
65		Order Cabinets	0 days	Tue 7/17/07	Tue 7/17/07	19	Job Superintendent
66		Deliver Cabinets	0 days	Mon 8/27/07	Mon 8/27/07	61	Western Idaho Cabinets
67		Install Cabinets	2 days	Tue 8/28/07	Wed 8/29/07	66	TBD
68		Order Appliances	0 days	Fri 8/10/07	Fri 8/10/07	58	Job Superintendent
69		Deliver Appliances	0 days	Mon 9/10/07	Mon 9/10/07	62FS-	Sears
70		Utility Finals	3 days	Tue 9/11/07	Thu 9/13/07		
71		Plumb Final	1 day	Tue 9/11/07	Tue 9/11/07	62	Johansen Plumbing
72		HVAC Final	1 day	Wed 9/12/07	Wed 9/12/07	71	Western Heating & Cooling
73		Fireplace Final	1 day	Wed 9/12/07	Wed 9/12/07	71	Leisure Time
74		Electrical Final	1 day	Thu 9/13/07	Thu 9/13/07	73	Bicandi Electric
75		Built-In Vacuum Final	1 day	Thu 9/13/07	Thu 9/13/07	72	Coltrin Central Vacuum Systems
76		Structured Wiring Final	1 day	Thu 9/13/07	Thu 9/13/07	72	TBD
77		Carpet, Mirrors, Bump and Clean	5 days	Mon 9/17/07	Fri 9/21/07		
78		Install Carpet	1 day	Mon 9/17/07	Mon 9/17/07	63	Bro's Carpet
79		Drywall Bump	1 day	Tue 9/18/07	Tue 9/18/07	78	Performance Drywall
80		Trim Bump	1 day	Tue 9/18/07	Tue 9/18/07	78	BMC
81		Clean Up for Occupancy	1 day	Wed 9/19/07	Wed 9/19/07	80	Levi
82		Install Mirrors	1 day	Thu 9/20/07	Thu 9/20/07	81	Ashley Glass
83		Install Window Screens	0.5 days	Thu 9/20/07	Thu 9/20/07	81	Ashley Glass
84		Paint Bump	2 days	Thu 9/20/07	Fri 9/21/07	81	First & Final Touch
85		Landscaping, Gutters and Clean	16.5 days	Tue 8/28/07	Wed 9/19/07		
86		Fine Grade	1 day	Tue 8/28/07	Tue 8/28/07	66	John Irby Landscaping
87		Landscape	1 day	Tue 9/18/07	Tue 9/18/07	78	John Irby Landscaping
88		Clean Garage, Powerwash, etc.	0.5 days	Wed 9/19/07	Wed 9/19/07	87	Scrapping Solutions
89		Gutters	0.5 days	Wed 9/19/07	Wed 9/19/07	87	The Gutter Guy
90		Final Acceptance	5 days	Tue 9/18/07	Mon 9/24/07		
91		Final inspection	1 day	Tue 9/18/07	Tue 9/18/07	78	Inspector
92		Hardwood Final	1 day	Mon 9/24/07	Mon 9/24/07	84	Sunrise Hardwood