

ID	Task Name	Duration	Start	Finish	Predecessors	Resource Names
1	El Gato Lot 3 Block 2 Custom 2234 sq ft 775 N. Puma Ave	72 days	Tue 7/24/07	Wed 10/31/07		
2		Apply for Permits	0 days	Tue 7/24/07	Tue 7/24/07	
3	Obtain permit	0 days	Tue 7/24/07	Tue 7/24/07		Job Superintendent
4	Site Work	1.5 days	Tue 7/24/07	Wed 7/25/07		
5	Clear, Grub and Layout Lot	1 day	Tue 7/24/07	Tue 7/24/07	3	Job Superintendent
6	Order Temp Power Pole	0.5 days	Wed 7/25/07	Wed 7/25/07	5	Job Superintendent
7	Foundation and Flatwork	7 days	Wed 7/25/07	Thu 8/2/07		
8	Excavation	1 day	Wed 7/25/07	Wed 7/25/07	5	King Excavation
9	Footings	1 day	Thu 7/26/07	Thu 7/26/07	8	Aggregate Construction
10	Stem Walls	1 day	Fri 7/27/07	Fri 7/27/07	9	Aggregate Construction
11	Strip Forms	1 day	Mon 7/30/07	Mon 7/30/07	10	Aggregate Construction
12	Backfill and Dig Utilities	0.75 days	Tue 7/31/07	Tue 7/31/07	11	King Excavation
13	Order Power	0.25 days	Tue 7/31/07	Tue 7/31/07	11	Job Superintendent
14	Order Gas	0.25 days	Tue 7/31/07	Tue 7/31/07	12	Job Superintendent
15	Water/Sewer Inpect	0.25 days	Tue 7/31/07	Tue 7/31/07	12	Inspector
16	Backfill Water/Sewer	0.5 days	Wed 8/1/07	Wed 8/1/07	15	King Excavation
17	Flatwork	1 day	Thu 8/2/07	Thu 8/2/07	16SS+	Aggregate Construction
18	Framing	10 days	Fri 8/3/07	Thu 8/16/07		
19	Frame	10 days	Fri 8/3/07	Thu 8/16/07	17	Precision Quality Construction
20	Deliver Trusses	0 days	Fri 8/3/07	Fri 8/3/07	19SF	BMC
21	Dry In	4.5 days	Fri 8/17/07	Thu 8/23/07		
22	Drysheet	1 day	Fri 8/17/07	Fri 8/17/07	19	Western Roofing
23	Load Roof (am)	0.5 days	Mon 8/20/07	Mon 8/20/07	22	Western Roofing
24	Roofing (start pm)	3 days	Mon 8/20/07	Thu 8/23/07	23	Western Roofing
25	Doors/Windows Set	1 day	Mon 8/20/07	Mon 8/20/07	19FS+	Ashley Glass
26	Exterior Finishes	13 days	Thu 8/23/07	Mon 9/10/07		
27	Hardboard Siding	3 days	Thu 8/23/07	Mon 8/27/07	36	Romero Siding
28	Stucco	8 days	Tue 8/28/07	Thu 9/6/07	27	Parker Stucco & Stone
29	Exterior Paint	3 days	Thu 8/30/07	Mon 9/3/07	27FS+	First & Final Touch
30	Brick Install	2 days	Fri 9/7/07	Mon 9/10/07	29FS+	Parker Stucco & Stone
31	Utility Rough-Ins	7 days	Fri 8/17/07	Mon 8/27/07		
32	Plumbing Rough-In	2 days	Fri 8/17/07	Mon 8/20/07	44	Johansen Plumbing
33	HVAC Rough-In	2 days	Mon 8/20/07	Tue 8/21/07	32FS-	Western Heating & Cooling
34	Fireplace Rough-In	1 day	Mon 8/20/07	Mon 8/20/07	32FS-	Alpine
35	Built-In Vacuum	1 day	Tue 8/21/07	Tue 8/21/07	33FS-	Coltrin Central Vacuum Systems
36	Electrical Rough-In	2 days	Tue 8/21/07	Wed 8/22/07	33FS-	Bicandi Electric
37	Order Power Swing	0 days	Wed 8/22/07	Wed 8/22/07	36	Job Superintendent
38	Structured Wiring	1 day	Thu 8/23/07	Thu 8/23/07	36	Wire Design
39	Inspections Verified	1 day	Thu 8/23/07	Thu 8/23/07	36	Job Superintendent
40	Order Frame Inspection	2 days	Fri 8/24/07	Mon 8/27/07	39	Job Superintendent
41	Initial Site Clean	1 day	Thu 8/23/07	Thu 8/23/07	37	Scrapping Solutions
42	Interior Finishes	53.5 days	Thu 8/16/07	Tue 10/30/07		
43	Insulation	47.5 days	Thu 8/16/07	Mon 10/22/07		
44	Insulate Tub	0.5 days	Thu 8/16/07	Thu 8/16/07	19FF	Big City
45	Place Wall Insulation (am)	0.5 days	Tue 8/28/07	Tue 8/28/07	40	Big City
46	Insulate Underfloor	1 day	Mon 10/22/07	Mon 10/22/07	73SS+	Big City
47	Drywall	12.5 days	Tue 8/28/07	Thu 9/13/07		
48	Load Drywall (pm)	0.5 days	Tue 8/28/07	Tue 8/28/07	45	Franklin Building Supply
49	Install Drywall	8 days	Fri 8/31/07	Tue 9/11/07	48FS+	Performance Drywall
50	Texture	1 day	Wed 9/12/07	Wed 9/12/07	49	Performance Drywall
51	Prime	1 day	Thu 9/13/07	Thu 9/13/07	50	Performance Drywall
52	Millwork, Doors and Paint	12 days	Thu 9/13/07	Mon 10/1/07		
53	Deliver Trim (am)	0 days	Thu 9/13/07	Thu 9/13/07	51	Franklin Building Supply
54	Handrail	0.5 days	Fri 9/14/07	Fri 9/14/07	53	Stone River
55	Install Doors and Millwork	3 days	Fri 9/21/07	Tue 9/25/07	53FS+	Stone River
56	Interior Paint	4 days	Wed 9/26/07	Mon 10/1/07	55	First & Final Touch
57	Garage Door	0.5 days	Tue 9/11/07	Tue 9/11/07		
58	Install Garage Door	0.5 days	Tue 9/11/07	Tue 9/11/07	49FS-	All Quality Door
59	Tile and Hardwood	30.5 days	Tue 9/11/07	Tue 10/23/07		
60	Order Flooring	0 days	Tue 9/11/07	Tue 9/11/07	58	Job Superintendent
61	Hardwood	2 days	Tue 10/2/07	Wed 10/3/07	56	Sunrise Hardwood
62	Tile	8 days	Mon 10/8/07	Wed 10/17/07	68	Shaw Tile
63	Granite	8 days	Mon 10/8/07	Wed 10/17/07	68	The Rock Shop
64	Hardwood Sand and Seal	1 day	Tue 10/23/07	Tue 10/23/07	75SS+	Sunrise Hardwood
65	Cabinets, Granite and Appliances	43 days	Thu 8/16/07	Wed 10/17/07		
66	Order Cabinets	0 days	Thu 8/16/07	Thu 8/16/07	19	Job Superintendent
67	Deliver Cabinets	0 days	Wed 10/3/07	Wed 10/3/07	61	Western Idaho Cabinets
68	Install Cabinets	2 days	Thu 10/4/07	Fri 10/5/07	67	Lucci
69	Order Appliances	0 days	Tue 9/11/07	Tue 9/11/07	58	Job Superintendent
70	Deliver Appliances	0 days	Wed 10/17/07	Wed 10/17/07	62FS-	Sears
71	Utility Finals	3 days	Thu 10/18/07	Mon 10/22/07		
72	Plumb Final	1 day	Thu 10/18/07	Thu 10/18/07	62	Johansen Plumbing
73	HVAC Final	1 day	Fri 10/19/07	Fri 10/19/07	72	Western Heating & Cooling
74	Fireplace Final	1 day	Fri 10/19/07	Fri 10/19/07	72	Alpine
75	Electrical Final	1 day	Mon 10/22/07	Mon 10/22/07	74	Bicandi Electric
76	Built-In Vacuum Final	1 day	Mon 10/22/07	Mon 10/22/07	73	Coltrin Central Vacuum Systems
77	Structured Wiring Final	1 day	Mon 10/22/07	Mon 10/22/07	73	Wire Design
78	Carpet, Mirrors, Bump and Clean	5 days	Wed 10/24/07	Tue 10/30/07		
79	Install Carpet	1 day	Wed 10/24/07	Wed 10/24/07	64	Bro's Carpet
80	Drywall Bump	1 day	Thu 10/25/07	Thu 10/25/07	79	Performance Drywall
81	Trim Bump	1 day	Thu 10/25/07	Thu 10/25/07	79	Stone River
82	Clean Up for Occupancy	1 day	Fri 10/26/07	Fri 10/26/07	81	TBD
83	Install Mirrors	1 day	Mon 10/29/07	Mon 10/29/07	82	Ashley Glass
84	Install Window Screens	0.5 days	Mon 10/29/07	Mon 10/29/07	82	Ashley Glass
85	Paint Bump	2 days	Mon 10/29/07	Tue 10/30/07	82	First & Final Touch
86	Landscaping, Gutters and Clean	16.5 days	Thu 10/4/07	Fri 10/26/07		
87	Fine Grade	1 day	Thu 10/4/07	Thu 10/4/07	67	John Irby Landscaping
88	Landscape	1 day	Thu 10/25/07	Thu 10/25/07	79	John Irby Landscaping
89	Clean Garage, Powerwash, etc.	0.5 days	Fri 10/26/07	Fri 10/26/07	88	Scrapping Solutions
90	Gutters	0.5 days	Fri 10/26/07	Fri 10/26/07	88	The Gutter Guy
91	Final Acceptance	5 days	Thu 10/25/07	Wed 10/31/07		
92	Final inspection	1 day	Thu 10/25/07	Thu 10/25/07	79	Inspector
93	Hardwood Final	1 day	Wed 10/31/07	Wed 10/31/07	85	Sunrise Hardwood