

| ID | | Task Name | Duration | Start | Finish | Prede | Resource Names |
|----|--|---|-----------|--------------|--------------|-------|--------------------------------|
| 1 | | Herron Springs Lot 10 Block 2 Madison 2518 sq ft 2312 W.Teton Place Permit #B003365-2006 | 65 days | Tue 8/8/06 | Tue 11/7/06 | | |
| 2 | | Apply for Permits | 0 days | Tue 8/8/06 | Tue 8/8/06 | | |
| 3 | | Obtain permit | 0 days | Tue 8/8/06 | Tue 8/8/06 | | Job Superintendent |
| 4 | | Site Work | 1.5 days | Tue 8/8/06 | Wed 8/9/06 | | |
| 5 | | Clear, Grub and Layout Lot | 1 day | Tue 8/8/06 | Tue 8/8/06 | 3 | Job Superintendent |
| 6 | | Order Temp Power Pole | 0.5 days | Wed 8/9/06 | Wed 8/9/06 | 5 | Job Superintendent |
| 7 | | Foundation and Flatwork | 7 days | Wed 8/9/06 | Thu 8/17/06 | | |
| 8 | | Excavation | 1 day | Wed 8/9/06 | Wed 8/9/06 | 5 | King Excavation |
| 9 | | Footings | 1 day | Thu 8/10/06 | Thu 8/10/06 | 8 | Agregate Construction |
| 10 | | Stem Walls | 1 day | Fri 8/11/06 | Fri 8/11/06 | 9 | Agregate Construction |
| 11 | | Strip Forms | 1 day | Mon 8/14/06 | Mon 8/14/06 | 10 | Agregate Construction |
| 12 | | Backfill and Dig Utilities | 0.75 days | Tue 8/15/06 | Tue 8/15/06 | 11 | King Excavation |
| 13 | | Order Power | 0.25 days | Tue 8/15/06 | Tue 8/15/06 | 11 | Job Superintendent |
| 14 | | Order Gas | 0.25 days | Tue 8/15/06 | Tue 8/15/06 | 12 | Job Superintendent |
| 15 | | Water/Sewer Inpect | 0.25 days | Tue 8/15/06 | Tue 8/15/06 | 12 | Inspector |
| 16 | | Backfill Water/Sewer | 0.5 days | Wed 8/16/06 | Wed 8/16/06 | 15 | King Excavation |
| 17 | | Flatwork | 1 day | Thu 8/17/06 | Thu 8/17/06 | 16SS+ | Garcia Brothers |
| 18 | | Framing | 10 days | Fri 8/18/06 | Thu 8/31/06 | | |
| 19 | | Frame | 10 days | Fri 8/18/06 | Thu 8/31/06 | 17 | JDL3 |
| 20 | | Deliver Trusses | 0 days | Fri 8/18/06 | Fri 8/18/06 | 19SF | Franklin Building Supply |
| 21 | | Dry In | 4.5 days | Fri 9/1/06 | Fri 9/8/06 | | |
| 22 | | Drysheet | 1 day | Fri 9/1/06 | Fri 9/1/06 | 19 | Warren Roofing |
| 23 | | Load Roof (am) | 0.5 days | Tue 9/5/06 | Tue 9/5/06 | 22 | Franklin Building Supply |
| 24 | | Roofing (start pm) | 3 days | Tue 9/5/06 | Fri 9/8/06 | 23 | Warren Roofing |
| 25 | | Doors/Windows Set | 1 day | Tue 9/5/06 | Tue 9/5/06 | 19FS+ | Franklin Building Supply |
| 26 | | Exterior Finishes | 13 days | Mon 9/11/06 | Wed 9/27/06 | | |
| 27 | | Hardboard Siding | 3 days | Mon 9/11/06 | Wed 9/13/06 | 35 | Romero Siding |
| 28 | | Stucco | 8 days | Thu 9/14/06 | Mon 9/25/06 | 27 | Parker Stucco & Stone |
| 29 | | Exterior Paint | 3 days | Mon 9/18/06 | Wed 9/20/06 | 27FS+ | Ada-Boi |
| 30 | | Brick Install | 2 days | Tue 9/26/06 | Wed 9/27/06 | 29FS+ | Parker Stucco & Stone |
| 31 | | Utility Rough-Ins | 8 days | Fri 9/1/06 | Wed 9/13/06 | | |
| 32 | | Plumbing Rough-In | 3 days | Fri 9/1/06 | Wed 9/6/06 | 43 | Johansen Plumbing |
| 33 | | HVAC Rough-In | 2 days | Wed 9/6/06 | Thu 9/7/06 | 32FS- | Russell Curtis HVAC |
| 34 | | Built-In Vacuum | 1 day | Thu 9/7/06 | Thu 9/7/06 | 33FS- | Coltrin Central Vacuum Systems |
| 35 | | Electrical Rough-In | 2 days | Thu 9/7/06 | Fri 9/8/06 | 33FS- | Glenn Electric |
| 36 | | Order Power Swing | 0 days | Fri 9/8/06 | Fri 9/8/06 | 35 | Job Superintendent |
| 37 | | Structured Wiring | 1 day | Mon 9/11/06 | Mon 9/11/06 | 35 | AHS |
| 38 | | Inspections Verified | 1 day | Mon 9/11/06 | Mon 9/11/06 | 35 | Job Superintendent |
| 39 | | Order Frame Inspection | 2 days | Tue 9/12/06 | Wed 9/13/06 | 38 | Job Superintendent |
| 40 | | Initial Site Clean | 1 day | Mon 9/11/06 | Mon 9/11/06 | 36 | Scrapping Solutions |
| 41 | | Interior Finishes | 46.5 days | Thu 8/31/06 | Mon 11/6/06 | | |
| 42 | | Insulation | 41.5 days | Thu 8/31/06 | Mon 10/30/06 | | |
| 43 | | Insulate Tub | 0.5 days | Thu 8/31/06 | Thu 8/31/06 | 19FF | Franklin Building Supply |
| 44 | | Place Wall Insulation (am) | 0.5 days | Thu 9/14/06 | Thu 9/14/06 | 39 | Franklin Building Supply |
| 45 | | Insulation Inspection | 1 day | Mon 9/18/06 | Mon 9/18/06 | 48 | Job Superintendent |
| 46 | | Insulate Underfloor | 1 day | Mon 10/30/06 | Mon 10/30/06 | 72SS+ | Franklin Building Supply |
| 47 | | Drywall | 9.5 days | Fri 9/15/06 | Thu 9/28/06 | | |
| 48 | | Load Drywall (pm) | 0.5 days | Fri 9/15/06 | Fri 9/15/06 | 44FS+ | Franklin Building Supply |
| 49 | | Install Drywall | 4 days | Tue 9/19/06 | Fri 9/22/06 | 45 | KG Drywall |
| 50 | | Texture | 1 day | Mon 9/25/06 | Mon 9/25/06 | 49 | KG Drywall |
| 51 | | Prime | 1 day | Thu 9/28/06 | Thu 9/28/06 | 50FS+ | KG Drywall |
| 52 | | Millwork, Doors and Paint | 7 days | Thu 9/28/06 | Mon 10/9/06 | | |
| 53 | | Deliver Trim (am) | 0 days | Thu 9/28/06 | Thu 9/28/06 | 51 | Franklin Building Supply |
| 54 | | Handrail | 0.5 days | Fri 9/29/06 | Fri 9/29/06 | 53 | Crosscut Interiors |
| 55 | | Install Doors and Millwork | 3 days | Fri 9/29/06 | Tue 10/3/06 | 53 | Crosscut Interiors |
| 56 | | Interior Paint | 4 days | Wed 10/4/06 | Mon 10/9/06 | 55 | Ada-Boi |
| 57 | | Garage Door | 0.5 days | Fri 9/22/06 | Fri 9/22/06 | | |
| 58 | | Install Garage Door | 0.5 days | Fri 9/22/06 | Fri 9/22/06 | 49FS- | All Quality Door |
| 59 | | Tile and Hardwood | 27.5 days | Fri 9/22/06 | Tue 10/31/06 | | |
| 60 | | Order Flooring | 0 days | Fri 9/22/06 | Fri 9/22/06 | 58 | Job Superintendent |
| 61 | | Hardwood | 2 days | Tue 10/10/06 | Wed 10/11/06 | 56 | Capell's Contract Carpets |
| 62 | | Tile and granite | 8 days | Mon 10/16/06 | Wed 10/25/06 | 67 | Kastera Team |
| 63 | | Hardwood Sand and Seal | 1 day | Tue 10/31/06 | Tue 10/31/06 | 73SS+ | Capell's Contract Carpets |
| 64 | | Cabinets, Granite and Appliances | 37 days | Thu 8/31/06 | Wed 10/25/06 | | |
| 65 | | Order Cabinets | 0 days | Thu 8/31/06 | Thu 8/31/06 | 19 | Job Superintendent |
| 66 | | Deliver Cabinets | 0 days | Wed 10/11/06 | Wed 10/11/06 | 61 | Timbercreek |
| 67 | | Install Cabinets | 2 days | Thu 10/12/06 | Fri 10/13/06 | 66 | Crosscut Interiors |
| 68 | | Order Appliances | 0 days | Fri 9/22/06 | Fri 9/22/06 | 58 | Job Superintendent |
| 69 | | Deliver Appliances | 0 days | Wed 10/25/06 | Wed 10/25/06 | 62FS- | Sears |
| 70 | | Utility Finals | 3 days | Thu 10/26/06 | Mon 10/30/06 | | |
| 71 | | Plumb Final | 1 day | Thu 10/26/06 | Thu 10/26/06 | 62 | Johansen Plumbing |
| 72 | | HVAC Final | 1 day | Fri 10/27/06 | Fri 10/27/06 | 71 | Russell Curtis HVAC |
| 73 | | Electrical Final | 1 day | Mon 10/30/06 | Mon 10/30/06 | 72 | Glenn Electric |
| 74 | | Built-In Vacuum Final | 1 day | Mon 10/30/06 | Mon 10/30/06 | 72 | Coltrin Central Vacuum Systems |
| 75 | | Structured Wiring Final | 1 day | Mon 10/30/06 | Mon 10/30/06 | 72 | AHS |
| 76 | | Carpet, Mirrors, Bump and Clean | 4 days | Wed 11/1/06 | Mon 11/6/06 | | |
| 77 | | Install Carpet | 1 day | Wed 11/1/06 | Wed 11/1/06 | 63 | Capell's Contract Carpets |
| 78 | | Drywall Bump | 1 day | Thu 11/2/06 | Thu 11/2/06 | 77 | KG Drywall |
| 79 | | Trim Bump | 1 day | Thu 11/2/06 | Thu 11/2/06 | 77 | Crosscut Interiors |
| 80 | | Clean Up for Occupancy | 1 day | Fri 11/3/06 | Fri 11/3/06 | 79 | A Clean Sweep |
| 81 | | Install Mirrors | 1 day | Mon 11/6/06 | Mon 11/6/06 | 80 | Ashley Glass |
| 82 | | Install Window Screens | 0.5 days | Mon 11/6/06 | Mon 11/6/06 | 80 | Franklin Building Supply |
| 83 | | Paint Bump | 1 day | Mon 11/6/06 | Mon 11/6/06 | 80 | Ada-Boi |
| 84 | | Landscaping, Gutters and Clean | 16.5 days | Thu 10/12/06 | Fri 11/3/06 | | |
| 85 | | Fine Grade | 1 day | Thu 10/12/06 | Thu 10/12/06 | 66 | Sunshine Landscape |
| 86 | | Landscape | 1 day | Thu 11/2/06 | Thu 11/2/06 | 77 | Sunshine Landscape |
| 87 | | Clean Garage, Powerwash, etc. | 0.5 days | Fri 11/3/06 | Fri 11/3/06 | 86 | Scrapping Solutions |
| 88 | | Gutters | 0.5 days | Fri 11/3/06 | Fri 11/3/06 | 86 | The Gutter Guy |
| 89 | | Final Acceptance | 4 days | Thu 11/2/06 | Tue 11/7/06 | | |
| 90 | | Final inspection | 1 day | Thu 11/2/06 | Thu 11/2/06 | 77 | Inspector |
| 91 | | Hardwood Final | 1 day | Tue 11/7/06 | Tue 11/7/06 | 83 | Capell's Contract Carpets |