

| ID | Task Name | Duration | Start | Finish | Predecessors | Resource Names |
|----|--|------------------|---------------------|---------------------|--------------|--------------------------------|
| 1 | Herron Springs Lot 1 Block 2 Freemont 2898 sq ft 2220 W. Herron Loop Permit# - B004786-2007 | 73 days | Mon 7/16/07 | Wed 10/24/07 | | |
| 2 | Apply for Permits | 0 days | Mon 7/16/07 | Mon 7/16/07 | | |
| 3 | Obtain permit | 0 days | Mon 7/16/07 | Mon 7/16/07 | | Job Superintendent |
| 4 | Site Work | 1.5 days | Mon 7/16/07 | Tue 7/17/07 | | |
| 5 | Clear, Grub and Layout Lot | 1 day | Mon 7/16/07 | Mon 7/16/07 | 3 | Job Superintendent |
| 6 | Order Temp Power Pole | 0.5 days | Tue 7/17/07 | Tue 7/17/07 | 5 | Job Superintendent |
| 7 | Foundation and Flatwork | 7 days | Tue 7/17/07 | Wed 7/25/07 | | |
| 8 | Excavation | 1 day | Tue 7/17/07 | Tue 7/17/07 | 5 | King Excavation |
| 9 | Footings | 1 day | Wed 7/18/07 | Wed 7/18/07 | 8 | Aggregate Construction |
| 10 | Stem Walls | 1 day | Thu 7/19/07 | Thu 7/19/07 | 9 | Aggregate Construction |
| 11 | Strip Forms | 1 day | Fri 7/20/07 | Fri 7/20/07 | 10 | Aggregate Construction |
| 12 | Backfill and Dig Utilities | 0.75 days | Mon 7/23/07 | Mon 7/23/07 | 11 | King Excavation |
| 13 | Order Power | 0.25 days | Mon 7/23/07 | Mon 7/23/07 | 11 | Job Superintendent |
| 14 | Order Gas | 0.25 days | Mon 7/23/07 | Mon 7/23/07 | 12 | Job Superintendent |
| 15 | Water/Sewer Inpect | 0.25 days | Mon 7/23/07 | Mon 7/23/07 | 12 | Inspector |
| 16 | Backfill Water/Sewer | 0.5 days | Tue 7/24/07 | Tue 7/24/07 | 15 | King Excavation |
| 17 | Flatwork | 1 day | Wed 7/25/07 | Wed 7/25/07 | 16SS+ | Aggregate Construction |
| 18 | Framing | 10 days | Thu 7/26/07 | Wed 8/8/07 | | |
| 19 | Frame | 10 days | Thu 7/26/07 | Wed 8/8/07 | 17 | Precision Quality Construction |
| 20 | Deliver Trusses | 0 days | Thu 7/26/07 | Thu 7/26/07 | 19SF | BMC |
| 21 | Dry In | 4.5 days | Thu 8/9/07 | Wed 8/15/07 | | |
| 22 | Drysheet | 1 day | Thu 8/9/07 | Thu 8/9/07 | 19 | Western Roofing |
| 23 | Load Roof (am) | 0.5 days | Fri 8/10/07 | Fri 8/10/07 | 22 | Western Roofing |
| 24 | Roofing (start pm) | 3 days | Fri 8/10/07 | Wed 8/15/07 | 23 | Western Roofing |
| 25 | Doors/Windows Set | 1 day | Fri 8/10/07 | Fri 8/10/07 | 19FS+ | Franklin Building Supply |
| 26 | Exterior Finishes | 13 days | Wed 8/15/07 | Fri 8/31/07 | | |
| 27 | Hardboard Siding | 3 days | Wed 8/15/07 | Fri 8/17/07 | 36 | Romero Siding |
| 28 | Stucco | 8 days | Mon 8/20/07 | Wed 8/29/07 | 27 | Parker Stucco & Stone |
| 29 | Exterior Paint | 3 days | Wed 8/22/07 | Fri 8/24/07 | 27FS+ | First & Final Touch |
| 30 | Brick Install | 2 days | Thu 8/30/07 | Fri 8/31/07 | 29FS+ | Parker Stucco & Stone |
| 31 | Utility Rough-Ins | 7 days | Thu 8/9/07 | Fri 8/17/07 | | |
| 32 | Plumbing Rough-In | 2 days | Thu 8/9/07 | Fri 8/10/07 | 44 | Johansen Plumbing |
| 33 | HVAC Rough-In | 2 days | Fri 8/10/07 | Mon 8/13/07 | 32FS- | Western Heating & Cooling |
| 34 | Fireplace Rough-In | 1 day | Fri 8/10/07 | Fri 8/10/07 | 32FS- | Alpine |
| 35 | Built-In Vacuum | 1 day | Mon 8/13/07 | Mon 8/13/07 | 33FS- | Coltrin Central Vacuum Systems |
| 36 | Electrical Rough-In | 2 days | Mon 8/13/07 | Tue 8/14/07 | 33FS- | Bicandi Electric |
| 37 | Order Power Swing | 0 days | Tue 8/14/07 | Tue 8/14/07 | 36 | Job Superintendent |
| 38 | Structured Wiring | 1 day | Wed 8/15/07 | Wed 8/15/07 | 36 | Wire Design |
| 39 | Inspections Verified | 1 day | Wed 8/15/07 | Wed 8/15/07 | 36 | Job Superintendent |
| 40 | Order Frame Inspection | 2 days | Thu 8/16/07 | Fri 8/17/07 | 39 | Job Superintendent |
| 41 | Initial Site Clean | 1 day | Wed 8/15/07 | Wed 8/15/07 | 37 | Scrapping Solutions |
| 42 | Interior Finishes | 54.5 days | Wed 8/8/07 | Tue 10/23/07 | | |
| 43 | Insulation | 48.5 days | Wed 8/8/07 | Mon 10/15/07 | | |
| 44 | Insulate Tub | 0.5 days | Wed 8/8/07 | Wed 8/8/07 | 19FF | Big City |
| 45 | Place Wall Insulation (am) | 0.5 days | Mon 8/20/07 | Mon 8/20/07 | 40 | Big City |
| 46 | Insulate Underfloor | 1 day | Mon 10/15/07 | Mon 10/15/07 | 73SS+ | Big City |
| 47 | Drywall | 18.5 days | Mon 8/20/07 | Thu 9/13/07 | | |
| 48 | Load Drywall (pm) | 0.5 days | Mon 8/20/07 | Mon 8/20/07 | 45 | Franklin Building Supply |
| 49 | Install Drywall | 8 days | Fri 8/31/07 | Tue 9/11/07 | 48FS+ | Performance Drywall |
| 50 | Texture | 1 day | Wed 9/12/07 | Wed 9/12/07 | 49 | Performance Drywall |
| 51 | Prime | 1 day | Thu 9/13/07 | Thu 9/13/07 | 50 | Performance Drywall |
| 52 | Millwork, Doors and Paint | 7 days | Thu 9/13/07 | Mon 9/24/07 | | |
| 53 | Deliver Trim (am) | 0 days | Thu 9/13/07 | Thu 9/13/07 | 51 | Franklin Building Supply |
| 54 | Handrail | 0.5 days | Fri 9/14/07 | Fri 9/14/07 | 53 | Stone River |
| 55 | Install Doors and Millwork | 3 days | Fri 9/14/07 | Tue 9/18/07 | 53 | Stone River |
| 56 | Interior Paint | 4 days | Wed 9/19/07 | Mon 9/24/07 | 55 | First & Final Touch |
| 57 | Garage Door | 0.5 days | Tue 9/11/07 | Tue 9/11/07 | | |
| 58 | Install Garage Door | 0.5 days | Tue 9/11/07 | Tue 9/11/07 | 49FS- | All Quality Door |
| 59 | Tile and Hardwood | 25.5 days | Tue 9/11/07 | Tue 10/16/07 | | |
| 60 | Order Flooring | 0 days | Tue 9/11/07 | Tue 9/11/07 | 58 | Job Superintendent |
| 61 | Hardwood | 2 days | Tue 9/25/07 | Wed 9/26/07 | 56 | Sunrise Hardwood |
| 62 | Tile | 8 days | Mon 10/1/07 | Wed 10/10/07 | 68 | Shaw Tile |
| 63 | Granite | 8 days | Mon 10/1/07 | Wed 10/10/07 | 68 | The Rock Shop |
| 64 | Hardwood Sand and Seal | 1 day | Tue 10/16/07 | Tue 10/16/07 | 75SS+ | Sunrise Hardwood |
| 65 | Cabinets, Granite and Appliances | 44 days | Wed 8/8/07 | Wed 10/10/07 | | |
| 66 | Order Cabinets | 0 days | Wed 8/8/07 | Wed 8/8/07 | 19 | Job Superintendent |
| 67 | Deliver Cabinets | 0 days | Wed 9/26/07 | Wed 9/26/07 | 61 | Western Idaho Cabinets |
| 68 | Install Cabinets | 2 days | Thu 9/27/07 | Fri 9/28/07 | 67 | Lucci |
| 69 | Order Appliances | 0 days | Tue 9/11/07 | Tue 9/11/07 | 58 | Job Superintendent |
| 70 | Deliver Appliances | 0 days | Wed 10/10/07 | Wed 10/10/07 | 63FS- | Sears |
| 71 | Utility Finals | 3 days | Thu 10/11/07 | Mon 10/15/07 | | |
| 72 | Plumb Final | 1 day | Thu 10/11/07 | Thu 10/11/07 | 63 | Johansen Plumbing |
| 73 | HVAC Final | 1 day | Fri 10/12/07 | Fri 10/12/07 | 72 | Western Heating & Cooling |
| 74 | Fireplace Final | 1 day | Fri 10/12/07 | Fri 10/12/07 | 72 | Alpine |
| 75 | Electrical Final | 1 day | Mon 10/15/07 | Mon 10/15/07 | 74 | Bicandi Electric |
| 76 | Built-In Vacuum Final | 1 day | Mon 10/15/07 | Mon 10/15/07 | 73 | Coltrin Central Vacuum Systems |
| 77 | Structured Wiring Final | 1 day | Mon 10/15/07 | Mon 10/15/07 | 73 | Wire Design |
| 78 | Carpet, Mirrors, Bump and Clean | 5 days | Wed 10/17/07 | Tue 10/23/07 | | |
| 79 | Install Carpet | 1 day | Wed 10/17/07 | Wed 10/17/07 | 64 | Bro's Carpet |
| 80 | Drywall Bump | 1 day | Thu 10/18/07 | Thu 10/18/07 | 79 | Performance Drywall |
| 81 | Trim Bump | 1 day | Thu 10/18/07 | Thu 10/18/07 | 79 | Stone River |
| 82 | Clean Up for Occupancy | 1 day | Fri 10/19/07 | Fri 10/19/07 | 81 | TBD |
| 83 | Install Mirrors | 1 day | Mon 10/22/07 | Mon 10/22/07 | 82 | Ashley Glass |
| 84 | Install Window Screens | 0.5 days | Mon 10/22/07 | Mon 10/22/07 | 82 | Franklin Building Supply |
| 85 | Paint Bump | 2 days | Mon 10/22/07 | Tue 10/23/07 | 82 | First & Final Touch |
| 86 | Landscaping, Gutters and Clean | 16.5 days | Thu 9/27/07 | Fri 10/19/07 | | |
| 87 | Fine Grade | 1 day | Thu 9/27/07 | Thu 9/27/07 | 67 | John Irby Landscaping |
| 88 | Landscape | 1 day | Thu 10/18/07 | Thu 10/18/07 | 79 | John Irby Landscaping |
| 89 | Clean Garage, Powerwash, etc. | 0.5 days | Fri 10/19/07 | Fri 10/19/07 | 88 | Scrapping Solutions |
| 90 | Gutters | 0.5 days | Fri 10/19/07 | Fri 10/19/07 | 88 | The Gutter Guy |
| 91 | Final Acceptance | 5 days | Thu 10/18/07 | Wed 10/24/07 | | |
| 92 | Final inspection | 1 day | Thu 10/18/07 | Thu 10/18/07 | 79 | Inspector |
| 93 | Hardwood Final | 1 day | Wed 10/24/07 | Wed 10/24/07 | 85 | Sunrise Hardwood |