

ID		Task Name	Duration	Start	Finish	Prede	Resource Names
1		<b>Herron Springs Lot 4 Block 1 Cassia 3168 sq ft 2217 W. Herron Loop Permit #B003366-2006</b>	<b>66 days</b>	<b>Fri 7/28/06</b>	<b>Mon 10/30/06</b>		
2		<b>Apply for Permits</b>	<b>0 days</b>	<b>Fri 7/28/06</b>	<b>Fri 7/28/06</b>		
3		Obtain permit	0 days	Fri 7/28/06	Fri 7/28/06		<b>Job Superintendent</b>
4		<b>Site Work</b>	<b>1.5 days</b>	<b>Fri 7/28/06</b>	<b>Mon 7/31/06</b>		
5		Clear, Grub and Layout Lot	1 day	Fri 7/28/06	Fri 7/28/06	3	<b>Job Superintendent</b>
6		Order Temp Power Pole	0.5 days	Mon 7/31/06	Mon 7/31/06	5	<b>Job Superintendent</b>
7		<b>Foundation and Flatwork</b>	<b>7 days</b>	<b>Mon 7/31/06</b>	<b>Tue 8/8/06</b>		
8		Excavation	1 day	Mon 7/31/06	Mon 7/31/06	5	King Excavation
9		Footings	1 day	Tue 8/1/06	Tue 8/1/06	8	Agregate Construction
10		Stem Walls	1 day	Wed 8/2/06	Wed 8/2/06	9	Agregate Construction
11		Strip Forms	1 day	Thu 8/3/06	Thu 8/3/06	10	Agregate Construction
12		Backfill and Dig Utilities	0.75 days	Fri 8/4/06	Fri 8/4/06	11	King Excavation
13		Order Power	0.25 days	Fri 8/4/06	Fri 8/4/06	11	<b>Job Superintendent</b>
14		Order Gas	0.25 days	Fri 8/4/06	Fri 8/4/06	12	<b>Job Superintendent</b>
15		Water/Sewer Inpect	0.25 days	Fri 8/4/06	Fri 8/4/06	12	Inspector
16		Backfill Water/Sewer	0.5 days	Mon 8/7/06	Mon 8/7/06	15	King Excavation
17		Flatwork	1 day	Tue 8/8/06	Tue 8/8/06	16SS+	Garcia Brothers
18		<b>Framing</b>	<b>10 days</b>	<b>Wed 8/9/06</b>	<b>Tue 8/22/06</b>		
19		Frame	10 days	Wed 8/9/06	Tue 8/22/06	17	JDL3
20		Deliver Trusses	0 days	Wed 8/9/06	Wed 8/9/06	19SF	Franklin Building Supply
21		<b>Dry In</b>	<b>4.5 days</b>	<b>Wed 8/23/06</b>	<b>Tue 8/29/06</b>		
22		Drysheet	1 day	Wed 8/23/06	Wed 8/23/06	19	Warren Roofing
23		Load Roof (am)	0.5 days	Thu 8/24/06	Thu 8/24/06	22	Franklin Building Supply
24		Roofing (start pm)	3 days	Thu 8/24/06	Tue 8/29/06	23	Warren Roofing
25		Doors/Windows Set	1 day	Thu 8/24/06	Thu 8/24/06	19FS+	Franklin Building Supply
26		<b>Exterior Finishes</b>	<b>13 days</b>	<b>Tue 8/29/06</b>	<b>Fri 9/15/06</b>		
27		Hardboard Siding	3 days	Tue 8/29/06	Thu 8/31/06	35	Romero Siding
28		Stucco	8 days	Fri 9/1/06	Wed 9/13/06	27	Parker Stucco & Stone
29		Exterior Paint	3 days	Wed 9/6/06	Fri 9/8/06	27FS+	Ada-Boi
30		Brick Install	2 days	Thu 9/14/06	Fri 9/15/06	29FS+	Parker Stucco & Stone
31		<b>Utility Rough-Ins</b>	<b>7 days</b>	<b>Wed 8/23/06</b>	<b>Thu 8/31/06</b>		
32		Plumbing Rough-In	2 days	Wed 8/23/06	Thu 8/24/06	43	Johansen Plumbing
33		HVAC Rough-In	2 days	Thu 8/24/06	Fri 8/25/06	32FS-	Russell Curtis HVAC
34		Built-In Vacuum	1 day	Fri 8/25/06	Fri 8/25/06	33FS-	Coltrin Central Vacuum Systems
35		Electrical Rough-In	2 days	Fri 8/25/06	Mon 8/28/06	33FS-	Glenn Electric
36		Order Power Swing	0 days	Mon 8/28/06	Mon 8/28/06	35	<b>Job Superintendent</b>
37		Structured Wiring	1 day	Mon 8/28/06	Mon 8/28/06	35FS-	AHS
38		Inspections Verified	1 day	Tue 8/29/06	Tue 8/29/06	35	<b>Job Superintendent</b>
39		Order Frame Inspection	2 days	Wed 8/30/06	Thu 8/31/06	38	<b>Job Superintendent</b>
40		Initial Site Clean	1 day	Tue 8/29/06	Tue 8/29/06	36	Scrapping Solutions
41		<b>Interior Finishes</b>	<b>47.5 days</b>	<b>Tue 8/22/06</b>	<b>Fri 10/27/06</b>		
42		<b>Insulation</b>	<b>41.5 days</b>	<b>Tue 8/22/06</b>	<b>Thu 10/19/06</b>		
43		Insulate Tub	0.5 days	Tue 8/22/06	Tue 8/22/06	19FF	Franklin Building Supply
44		Place Wall Insulation (am)	0.5 days	Fri 9/1/06	Fri 9/1/06	39	Franklin Building Supply
45		Insulation Inspection	1 day	Tue 9/5/06	Tue 9/5/06	48	<b>Job Superintendent</b>
46		Insulate Underfloor	1 day	Thu 10/19/06	Thu 10/19/06	72SS+	Franklin Building Supply
47		<b>Drywall</b>	<b>11.5 days</b>	<b>Fri 9/1/06</b>	<b>Tue 9/19/06</b>		
48		Load Drywall (pm)	0.5 days	Fri 9/1/06	Fri 9/1/06	44	Franklin Building Supply
49		Install Drywall	4 days	Tue 9/12/06	Fri 9/15/06	45FS+	KG Drywall
50		Texture	1 day	Mon 9/18/06	Mon 9/18/06	49	KG Drywall
51		Prime	1 day	Tue 9/19/06	Tue 9/19/06	50	KG Drywall
52		<b>Millwork, Doors and Paint</b>	<b>7 days</b>	<b>Tue 9/19/06</b>	<b>Thu 9/28/06</b>		
53		Deliver Trim (am)	0 days	Tue 9/19/06	Tue 9/19/06	51	Franklin Building Supply
54		Handrail	0.5 days	Wed 9/20/06	Wed 9/20/06	53	Crosscut Interiors
55		Install Doors and Millwork	3 days	Wed 9/20/06	Fri 9/22/06	53	Stone River
56		Interior Paint	4 days	Mon 9/25/06	Thu 9/28/06	55	Ada-Boi
57		<b>Garage Door</b>	<b>0.5 days</b>	<b>Fri 9/15/06</b>	<b>Fri 9/15/06</b>		
58		Install Garage Door	0.5 days	Fri 9/15/06	Fri 9/15/06	49FS-	All Quality Door
59		<b>Tile and Hardwood</b>	<b>26.5 days</b>	<b>Fri 9/15/06</b>	<b>Mon 10/23/06</b>		
60		Order Flooring	0 days	Fri 9/15/06	Fri 9/15/06	58	<b>Job Superintendent</b>
61		Hardwood	2 days	Fri 9/29/06	Mon 10/2/06	56	Capell's Contract Carpets
62		Tile and granite	8 days	Thu 10/5/06	Mon 10/16/06	67	Kastera Team
63		Hardwood Sand and Seal	1 day	Mon 10/23/06	Mon 10/23/06	73SS+	Capell's Contract Carpets
64		<b>Cabinets, Granite and Appliances</b>	<b>37 days</b>	<b>Tue 8/22/06</b>	<b>Mon 10/16/06</b>		
65		Order Cabinets	0 days	Tue 8/22/06	Tue 8/22/06	19	<b>Job Superintendent</b>
66		Deliver Cabinets	0 days	Mon 10/2/06	Mon 10/2/06	61	Timbercreek
67		Install Cabinets	2 days	Tue 10/3/06	Wed 10/4/06	66	Crosscut Interiors
68		Order Appliances	0 days	Fri 9/15/06	Fri 9/15/06	58	<b>Job Superintendent</b>
69		Deliver Appliances	0 days	Mon 10/16/06	Mon 10/16/06	62FS-	Sears
70		<b>Utility Finals</b>	<b>3 days</b>	<b>Tue 10/17/06</b>	<b>Thu 10/19/06</b>		
71		Plumb Final	1 day	Tue 10/17/06	Tue 10/17/06	62	Johansen Plumbing
72		HVAC Final	1 day	Wed 10/18/06	Wed 10/18/06	71	Russell Curtis HVAC
73		Electrical Final	1 day	Thu 10/19/06	Thu 10/19/06	72	Glenn Electric
74		Built-In Vacuum Final	1 day	Thu 10/19/06	Thu 10/19/06	72	Coltrin Central Vacuum Systems
75		Structured Wiring Final	1 day	Thu 10/19/06	Thu 10/19/06	72	AHS
76		<b>Carpet, Mirrors, Bump and Clean</b>	<b>4 days</b>	<b>Tue 10/24/06</b>	<b>Fri 10/27/06</b>		
77		Install Carpet	1 day	Tue 10/24/06	Tue 10/24/06	63	Capell's Contract Carpets
78		Drywall Bump	1 day	Wed 10/25/06	Wed 10/25/06	77	KG Drywall
79		Trim Bump	1 day	Wed 10/25/06	Wed 10/25/06	77	Crosscut Interiors
80		Clean Up for Occupancy	1 day	Thu 10/26/06	Thu 10/26/06	79	A Clean Sweep
81		Install Mirrors	1 day	Fri 10/27/06	Fri 10/27/06	80	Ashley Glass
82		Install Window Screens	0.5 days	Fri 10/27/06	Fri 10/27/06	80	Franklin Building Supply
83		Paint Bump	1 day	Fri 10/27/06	Fri 10/27/06	80	Ada-Boi
84		<b>Landscaping, Gutters and Clean</b>	<b>17.5 days</b>	<b>Tue 10/3/06</b>	<b>Thu 10/26/06</b>		
85		Fine Grade	1 day	Tue 10/3/06	Tue 10/3/06	66	Sunshine Landscape
86		Landscape	1 day	Wed 10/25/06	Wed 10/25/06	77	Sunshine Landscape
87		Clean Garage, Powerwash, etc.	0.5 days	Thu 10/26/06	Thu 10/26/06	86	Scrapping Solutions
88		Gutters	0.5 days	Thu 10/26/06	Thu 10/26/06	86	The Gutter Guy
89		<b>Final Acceptance</b>	<b>4 days</b>	<b>Wed 10/25/06</b>	<b>Mon 10/30/06</b>		
90		Final inspection	1 day	Wed 10/25/06	Wed 10/25/06	77	Inspector
91		Hardwood Final	1 day	Mon 10/30/06	Mon 10/30/06	83	Capell's Contract Carpets