

ID		Task Name	Duration	Start	Finish	Preced	Resource Names
1		<b>Pristine Meadows Lot 2 Block 3 Roxbury 2535 sq ft 954 H. Cottage Cove Way Permit #1875</b>	<b>71 days</b>	<b>Fri 1/5/07</b>	<b>Fri 4/13/07</b>		
2		<b>Apply for Permits</b>	<b>0 days</b>	<b>Fri 1/5/07</b>	<b>Fri 1/5/07</b>		
3		Obtain permit	0 days	Fri 1/5/07	Fri 1/5/07		<b>Job Superintendent</b>
4		<b>Site Work</b>	<b>1.5 days</b>	<b>Fri 1/5/07</b>	<b>Mon 1/8/07</b>		
5		Clear, Grub and Layout Lot	1 day	Fri 1/5/07	Fri 1/5/07	3	<b>Job Superintendent</b>
6		Order Temp Power Pole	0.5 days	Mon 1/8/07	Mon 1/8/07	5	<b>Job Superintendent</b>
7		<b>Foundation and Flatwork</b>	<b>7 days</b>	<b>Mon 1/8/07</b>	<b>Tue 1/16/07</b>		
8		Excavation	1 day	Mon 1/8/07	Mon 1/8/07	5	TBD
9		Footings	1 day	Tue 1/9/07	Tue 1/9/07	8	TBD
10		Stem Walls	1 day	Wed 1/10/07	Wed 1/10/07	9	TBD
11		Strip Forms	1 day	Thu 1/11/07	Thu 1/11/07	10	TBD
12		Backfill and Dig Utilities	0.75 days	Fri 1/12/07	Fri 1/12/07	11	TBD
13		Order Power	0.25 days	Fri 1/12/07	Fri 1/12/07	11	<b>Job Superintendent</b>
14		Order Gas	0.25 days	Fri 1/12/07	Fri 1/12/07	12	<b>Job Superintendent</b>
15		Water/Sewer Inpect	0.25 days	Fri 1/12/07	Fri 1/12/07	12	Inspector
16		Backfill Water/Sewer	0.5 days	Mon 1/15/07	Mon 1/15/07	15	TBD
17		Flatwork	1 day	Tue 1/16/07	Tue 1/16/07	16SS+	TBD
18		<b>Framing</b>	<b>10 days</b>	<b>Wed 1/17/07</b>	<b>Tue 1/30/07</b>		
19		Frame	10 days	Wed 1/17/07	Tue 1/30/07	17	TBD
20		Deliver Trusses	0 days	Wed 1/17/07	Wed 1/17/07	19SF	TBD
21		<b>Dry In</b>	<b>4.5 days</b>	<b>Wed 1/31/07</b>	<b>Tue 2/6/07</b>		
22		Drysheet	1 day	Wed 1/31/07	Wed 1/31/07	19	TBD
23		Load Roof (am)	0.5 days	Thu 2/1/07	Thu 2/1/07	22	TBD
24		Roofing (start pm)	3 days	Thu 2/1/07	Tue 2/6/07	23	TBD
25		Doors/Windows Set	1 day	Thu 2/1/07	Thu 2/1/07	19FS+	TBD
26		<b>Exterior Finishes</b>	<b>13 days</b>	<b>Thu 2/8/07</b>	<b>Mon 2/26/07</b>		
27		Hardboard Siding	3 days	Thu 2/8/07	Mon 2/12/07	36	Romero's Siding
28		Stucco	8 days	Tue 2/13/07	Thu 2/22/07	27	TBD
29		Exterior Paint	3 days	Thu 2/15/07	Mon 2/19/07	27FS+	Adam Rowe
30		Stone Install	2 days	Fri 2/23/07	Mon 2/26/07	29FS+	A&L Masonry
31		<b>Utility Rough-Ins</b>	<b>9 days</b>	<b>Wed 1/31/07</b>	<b>Mon 2/12/07</b>		
32		Plumbing Rough-In	2 days	Wed 1/31/07	Thu 2/1/07	44	Johansen
33		HVAC Rough-In	2 days	Fri 2/2/07	Mon 2/5/07	32	Meridian
34		Fireplace Rough-In	1 day	Thu 2/1/07	Thu 2/1/07	32FS-	Leisure Time
35		Built-In Vacuum	1 day	Thu 2/1/07	Thu 2/1/07	32FS-	Coltrin Central Vacuum Systems
36		Electrical Rough-In	2 days	Tue 2/6/07	Wed 2/7/07	33	Bicandi Electric
37		Order Power Swing	0 days	Wed 2/7/07	Wed 2/7/07	36	<b>Job Superintendent</b>
38		Structured Wiring	1 day	Thu 2/8/07	Thu 2/8/07	36	AHS
39		Inspections Verified	1 day	Mon 2/12/07	Mon 2/12/07	36FS+	<b>Job Superintendent</b>
40		Order Frame Inspection	2 days	Fri 2/9/07	Mon 2/12/07	39FS-	<b>Job Superintendent</b>
41		Initial Site Clean	1 day	Thu 2/8/07	Thu 2/8/07	37	Scrapping Solutions
42		<b>Interior Finishes</b>	<b>51.5 days</b>	<b>Tue 1/30/07</b>	<b>Wed 4/11/07</b>		
43		<b>Insulation</b>	<b>43.5 days</b>	<b>Tue 1/30/07</b>	<b>Fri 3/30/07</b>		
44		Insulate Tub	0.5 days	Tue 1/30/07	Tue 1/30/07	19FF	Franklin Building Supply
45		Place Wall Insulation (am)	0.5 days	Tue 2/13/07	Tue 2/13/07	40	Franklin Building Supply
46		Insulate Underfloor	1 day	Fri 3/30/07	Fri 3/30/07	72SS+	Franklin Building Supply
47		<b>Drywall</b>	<b>8.5 days</b>	<b>Tue 2/13/07</b>	<b>Fri 2/23/07</b>		
48		Load Drywall (pm)	0.5 days	Tue 2/13/07	Tue 2/13/07	45	Franklin Building Supply
49		Install Drywall	4 days	Wed 2/14/07	Mon 2/19/07	48	Performance Drywall
50		Texture	1 day	Tue 2/20/07	Tue 2/20/07	49	Performance Drywall
51		Prime	1 day	Fri 2/23/07	Fri 2/23/07	50FS+	Performance Drywall
52		<b>Millwork, Doors and Paint</b>	<b>10 days</b>	<b>Fri 2/23/07</b>	<b>Fri 3/9/07</b>		
53		Deliver Trim (am)	0 days	Fri 2/23/07	Fri 2/23/07	51	Franklin Building Supply
54		Handrail	0.5 days	Mon 2/26/07	Mon 2/26/07	53	TBD
55		Install Doors and Millwork	4 days	Tue 2/27/07	Fri 3/2/07	53FS+	TBD
56		Interior Paint	5 days	Mon 3/5/07	Fri 3/9/07	55	Adam Rowe
57		<b>Garage Door</b>	<b>0.5 days</b>	<b>Mon 2/19/07</b>	<b>Mon 2/19/07</b>		
58		Install Garage Door	0.5 days	Mon 2/19/07	Mon 2/19/07	49FS-	Franklin Building Supply
59		<b>Tile and Hardwood</b>	<b>30.5 days</b>	<b>Mon 2/19/07</b>	<b>Mon 4/2/07</b>		
60		Order Flooring	0 days	Mon 2/19/07	Mon 2/19/07	58	<b>Job Superintendent</b>
61		Hardwood	2 days	Mon 3/12/07	Tue 3/13/07	56	Sunrise Hardwood
62		Tile and granite	9 days	Wed 3/14/07	Mon 3/26/07	67FS-	Kara Flooring
63		Hardwood Sand and Seal	1 day	Mon 4/2/07	Mon 4/2/07	74SS+	Sunrise Hardwood
64		<b>Cabinets, Granite and Appliances</b>	<b>38 days</b>	<b>Tue 1/30/07</b>	<b>Mon 3/26/07</b>		
65		Order Cabinets	0 days	Tue 1/30/07	Tue 1/30/07	19	<b>Job Superintendent</b>
66		Deliver Cabinets	0 days	Tue 3/13/07	Tue 3/13/07	61	Western Idaho Cabinets
67		Install Cabinets	2 days	Tue 3/13/07	Wed 3/14/07	66FS-	TBD
68		Order Appliances	0 days	Mon 2/19/07	Mon 2/19/07	58	<b>Job Superintendent</b>
69		Deliver Appliances	0 days	Mon 3/26/07	Mon 3/26/07	62FS-	Sears
70		<b>Utility Finals</b>	<b>3 days</b>	<b>Wed 3/28/07</b>	<b>Fri 3/30/07</b>		
71		Plumb Final	1 day	Wed 3/28/07	Wed 3/28/07	62FS+	Johansen
72		HVAC Final	1 day	Thu 3/29/07	Thu 3/29/07	71	Meridian
73		Fireplace Final	1 day	Thu 3/29/07	Thu 3/29/07	71	Leisure Time
74		Electrical Final	1 day	Fri 3/30/07	Fri 3/30/07	73	Bicandi Electric
75		Built-In Vacuum Final	1 day	Fri 3/30/07	Fri 3/30/07	72	Coltrin Central Vacuum Systems
76		Structured Wiring Final	1 day	Fri 3/30/07	Fri 3/30/07	72	AHS
77		<b>Carpet, Mirrors, Bump and Clean</b>	<b>8 days</b>	<b>Mon 4/2/07</b>	<b>Wed 4/11/07</b>		
78		Install Carpet	1 day	Mon 4/2/07	Mon 4/2/07	63FS-	Bro's
79		Drywall Bump	1 day	Tue 4/3/07	Tue 4/3/07	78	Performance Drywall
80		Trim Bump	3 days	Tue 4/3/07	Thu 4/5/07	78	TBD
81		Clean Up for Occupancy	1 day	Fri 4/6/07	Fri 4/6/07	80	A Clean Sweep
82		Install Mirrors	1 day	Mon 4/9/07	Mon 4/9/07	81	Ashley
83		Install Window Screens	0.5 days	Mon 4/9/07	Mon 4/9/07	81	Franklin
84		Paint Bump	2 days	Tue 4/10/07	Wed 4/11/07	81FS+	Adam Rowe
85		<b>Landscaping, Gutters and Clean</b>	<b>22.5 days</b>	<b>Wed 3/14/07</b>	<b>Fri 4/13/07</b>		
86		Fine Grade	1 day	Wed 3/14/07	Wed 3/14/07	66	Irby
87		Landscape	2 days	Wed 4/11/07	Thu 4/12/07	78FS+	Irby
88		Clean Garage, Powerwash, etc.	0.5 days	Fri 4/13/07	Fri 4/13/07	87	TBD
89		Gutters	0.5 days	Fri 4/13/07	Fri 4/13/07	87	The Gutter Guy
90		<b>Final Acceptance</b>	<b>9 days</b>	<b>Tue 4/3/07</b>	<b>Fri 4/13/07</b>		
91		Final inspection	1 day	Tue 4/3/07	Tue 4/3/07	78	TBD
92		Hardwood Final	1 day	Fri 4/13/07	Fri 4/13/07	84FS+	Sunrise Hardwood