

ID	📍	Task Name	Duration	Start	Finish	Preced	Resource Names
1		PristineMeadows Lot 3 Block 3 Cashlin 2108 sq ft 932 N. Cottage Cove Way Permit #1844	76 days	Fri 9/22/06	Thu 1/11/07		
2		Apply for Permits	0 days	Fri 9/22/06	Fri 9/22/06		
3	👤	Obtain permit	0 days	Fri 9/22/06	Fri 9/22/06		Job Superintendent
4		Site Work	1.5 days	Fri 9/22/06	Mon 9/25/06		
5		Clear, Grub and Layout Lot	1 day	Fri 9/22/06	Fri 9/22/06	3	Job Superintendent
6		Order Temp Power Pole	0.5 days	Mon 9/25/06	Mon 9/25/06	5	Job Superintendent
7		Foundation and Flatwork	7 days	Mon 9/25/06	Tue 10/3/06		
8		Excavation	1 day	Mon 9/25/06	Mon 9/25/06	5	King Excavation
9		Footings	1 day	Tue 9/26/06	Tue 9/26/06	8	Agregate Construction
10		Stem Walls	1 day	Wed 9/27/06	Wed 9/27/06	9	Agregate Construction
11		Strip Forms	1 day	Thu 9/28/06	Thu 9/28/06	10	Agregate Construction
12		Backfill and Dig Utilities	0.75 days	Fri 9/29/06	Fri 9/29/06	11	King Excavation
13		Order Power	0.25 days	Fri 9/29/06	Fri 9/29/06	11	Job Superintendent
14		Order Gas	0.25 days	Fri 9/29/06	Fri 9/29/06	12	Job Superintendent
15		Water/Sewer Inpect	0.25 days	Fri 9/29/06	Fri 9/29/06	12	Inspector
16		Backfill Water/Sewer	0.5 days	Mon 10/2/06	Mon 10/2/06	15	King Excavation
17		Flatwork	1 day	Tue 10/3/06	Tue 10/3/06	16SS+	Agregate Construction
18		Framing	10 days	Wed 10/4/06	Tue 10/17/06		
19		Frame	10 days	Wed 10/4/06	Tue 10/17/06	17	Precision Quality Construction
20		Deliver Trusses	0 days	Wed 10/4/06	Wed 10/4/06	19SF	Franklin Building Supply
21		Dry In	4.5 days	Wed 10/18/06	Tue 10/24/06		
22		Drysheet	1 day	Wed 10/18/06	Wed 10/18/06	19	Western Roofing
23		Load Roof (am)	0.5 days	Thu 10/19/06	Thu 10/19/06	22	Franklin Building Supply
24		Roofing (start pm)	3 days	Thu 10/19/06	Tue 10/24/06	23	Western Roofing
25		Doors/Windows Set	1 day	Thu 10/19/06	Thu 10/19/06	19FS+	Franklin Building Supply
26		Exterior Finishes	13 days	Tue 10/31/06	Thu 11/16/06		
27		Hardboard Siding	3 days	Tue 10/31/06	Thu 11/2/06	35	Romero Siding
28		Exterior Paint	3 days	Tue 11/7/06	Thu 11/9/06	27FS+	Ada-BOI
29		Brick Install	2 days	Wed 11/15/06	Thu 11/16/06	28FS+	A&L Masonry
30		Utility Rough-Ins	9 days	Mon 10/23/06	Thu 11/2/06		
31		Plumbing Rough-In	3 days	Mon 10/23/06	Wed 10/25/06	43FS+	Johansen Plumbing
32		HVAC Rough-In	2 days	Wed 10/25/06	Thu 10/26/06	31FS-	Russell Curtis HVAC
33		Fireplace Rough-In	2 days	Wed 10/25/06	Thu 10/26/06	31FS-	Leisure Time
34		Built-In Vacuum	1 day	Thu 10/26/06	Thu 10/26/06	32FS-	Coltrin Central Vacuum Systems
35		Electrical Rough-In	2 days	Fri 10/27/06	Mon 10/30/06	32	Glenn Electric
36		Order Power Swing	0 days	Mon 10/30/06	Mon 10/30/06	35	Job Superintendent
37		Structured Wiring	1 day	Tue 10/31/06	Tue 10/31/06	35	AHS
38		Inspections Verified	1 day	Tue 10/31/06	Tue 10/31/06	35	Job Superintendent
39		Order Frame Inspection	2 days	Wed 11/1/06	Thu 11/2/06	38	Job Superintendent
40		Initial Site Clean	1 day	Tue 10/31/06	Tue 10/31/06	36	Scrapping Solutions
41		Interior Finishes	57.5 days	Tue 10/17/06	Wed 1/10/07		
42		Insulation	47.5 days	Tue 10/17/06	Wed 12/27/06		
43		Insulate Tub	0.5 days	Tue 10/17/06	Tue 10/17/06	19FF	Franklin Building Supply
44		Place Wall Insulation (am)	0.5 days	Wed 11/8/06	Wed 11/8/06	39FS+	Franklin Building Supply
45		Insulate Underfloor	1 day	Wed 12/27/06	Wed 12/27/06	71SS+	Franklin Building Supply
46		Drywall	10.5 days	Wed 11/8/06	Wed 11/22/06		
47		Load Drywall (pm)	0.5 days	Wed 11/8/06	Wed 11/8/06	44	Franklin Building Supply
48		Install Drywall	4 days	Thu 11/9/06	Tue 11/14/06	47	KG Drywall
49		Texture	1 day	Tue 11/21/06	Tue 11/21/06	48FS+	KG Drywall
50		Prime	1 day	Wed 11/22/06	Wed 11/22/06	49	KG Drywall
51		Millwork, Doors and Paint	7 days	Wed 11/22/06	Mon 12/4/06		
52		Deliver Trim (am)	0 days	Wed 11/22/06	Wed 11/22/06	50	Franklin Building Supply
53		Handrail	0.5 days	Mon 11/27/06	Mon 11/27/06	52	Crosscut Interiors
54		Install Doors and Millwork	3 days	Wed 11/22/06	Tue 11/28/06	52FS-	Crosscut Interiors
55		Interior Paint	4 days	Wed 11/29/06	Mon 12/4/06	54	Ada-BOI
56		Garage Door	0.5 days	Tue 11/14/06	Tue 11/14/06		
57		Install Garage Door	0.5 days	Tue 11/14/06	Tue 11/14/06	48FS-	All Quality Door
58		Tile and Hardwood	28.5 days	Tue 11/14/06	Thu 12/28/06		
59		Order Flooring	0 days	Tue 11/14/06	Tue 11/14/06	57	Job Superintendent
60		Hardwood	2 days	Tue 12/5/06	Wed 12/6/06	55	Sunrise
61		Tile and granite	8 days	Mon 12/11/06	Wed 12/20/06	66	Kastera Team
62		Hardwood Sand and Seal	1 day	Thu 12/28/06	Thu 12/28/06	73SS+	Sunrise
63		Cabinets, Granite and Appliances	43 days	Tue 10/17/06	Wed 12/20/06		
64		Order Cabinets	0 days	Tue 10/17/06	Tue 10/17/06	19	Job Superintendent
65		Deliver Cabinets	0 days	Wed 12/6/06	Wed 12/6/06	60	Western Idaho Cabinets
66		Install Cabinets	2 days	Thu 12/7/06	Fri 12/8/06	65	Crosscut Interiors
67		Order Appliances	0 days	Tue 11/14/06	Tue 11/14/06	57	Job Superintendent
68		Deliver Appliances	0 days	Wed 12/20/06	Wed 12/20/06	61FS-	Sears
69		Utility Finals	3 days	Thu 12/21/06	Wed 12/27/06		
70		Plumb Final	1 day	Thu 12/21/06	Thu 12/21/06	61	Johansen Plumbing
71		HVAC Final	1 day	Fri 12/22/06	Fri 12/22/06	70	Russell Curtis HVAC
72		Fireplace Final	1 day	Fri 12/22/06	Fri 12/22/06	70	Leisure Time
73		Electrical Final	1 day	Wed 12/27/06	Wed 12/27/06	72	Glenn Electric
74		Built-In Vacuum Final	1 day	Wed 12/27/06	Wed 12/27/06	71	Coltrin Central Vacuum Systems
75		Structured Wiring Final	1 day	Wed 12/27/06	Wed 12/27/06	71	AHS
76		Carpet, Mirrors, Bump and Clean	9 days	Fri 12/29/06	Wed 1/10/07		
77		Install Carpet	1 day	Fri 12/29/06	Fri 12/29/06	62	Bro's Carpet
78		Drywall Bump	1 day	Mon 1/1/07	Mon 1/1/07	77	KG Drywall
79		Trim Bump	1 day	Fri 1/5/07	Fri 1/5/07	77FS+	Crosscut Interiors
80		Clean Up for Occupancy	1 day	Mon 1/8/07	Mon 1/8/07	79	A Clean Sweep
81		Install Mirrors	1 day	Tue 1/9/07	Tue 1/9/07	80	Ashley Glass
82		Install Window Screens	0.5 days	Tue 1/9/07	Tue 1/9/07	80	Franklin Building Supply
83		Paint Bump	2 days	Tue 1/9/07	Wed 1/10/07	80	Ada-BOI
84		Landscaping, Gutters and Clean	16.5 days	Thu 12/7/06	Tue 1/2/07		
85		Fine Grade	1 day	Thu 12/7/06	Thu 12/7/06	65	John Irby Landscaping
86		Landscape	1 day	Mon 1/1/07	Mon 1/1/07	77	John Irby Landscaping
87		Clean Garage, Powerwash, etc.	0.5 days	Tue 1/2/07	Tue 1/2/07	86	Scrapping Solutions
88		Gutters	0.5 days	Tue 1/2/07	Tue 1/2/07	86	The Gutter Guy
89		Final Acceptance	9 days	Mon 1/1/07	Thu 1/11/07		
90		Final inspection	1 day	Mon 1/1/07	Mon 1/1/07	77	Inspector
91		Hardwood Final	1 day	Thu 1/11/07	Thu 1/11/07	83	Sunrise