

ID	Task Name	Duration	Start	Finish	Predep	Resource Names
1	Pristine Meadows Lot 3 Block 4 Lockwood 1834 sq ft 941 N. Cottage Cove Way Permit #1832	68 days	Fri 9/15/06	Thu 12/21/06		
2	Apply for Permits	0 days	Fri 9/15/06	Fri 9/15/06		
3	Obtain permit	0 days	Fri 9/15/06	Fri 9/15/06		Job Superintendent
4	Site Work	1.5 days	Fri 9/15/06	Mon 9/18/06		
5	Clear, Grub and Layout Lot	1 day	Fri 9/15/06	Fri 9/15/06	3	Job Superintendent
6	Order Temp Power Pole	0.5 days	Mon 9/18/06	Mon 9/18/06	5	Job Superintendent
7	Foundation and Flatwork	7 days	Mon 9/18/06	Tue 9/26/06		
8	Excavation	1 day	Mon 9/18/06	Mon 9/18/06	5	King Excavation
9	Footings	1 day	Tue 9/19/06	Tue 9/19/06	8	Agregate Construction
10	Stem Walls	1 day	Wed 9/20/06	Wed 9/20/06	9	Agregate Construction
11	Strip Forms	1 day	Thu 9/21/06	Thu 9/21/06	10	Agregate Construction
12	Backfill and Dig Utilities	0.75 days	Fri 9/22/06	Fri 9/22/06	11	King Excavation
13	Order Power	0.25 days	Fri 9/22/06	Fri 9/22/06	11	Job Superintendent
14	Order Gas	0.25 days	Fri 9/22/06	Fri 9/22/06	12	Job Superintendent
15	Water/Sewer Inpect	0.25 days	Fri 9/22/06	Fri 9/22/06	12	Inspector
16	Backfill Water/Sewer	0.5 days	Mon 9/25/06	Mon 9/25/06	15	King Excavation
17	Flatwork	1 day	Tue 9/26/06	Tue 9/26/06	16SS+	Garcia Brothers
18	Framing	10 days	Wed 9/27/06	Tue 10/10/06		
19	Frame	10 days	Wed 9/27/06	Tue 10/10/06	17	Precision Quality Construction
20	Deliver Trusses	0 days	Wed 9/27/06	Wed 9/27/06	19SF	Franklin Building Supply
21	Dry In	4.5 days	Wed 10/11/06	Tue 10/17/06		
22	Drysheet	1 day	Wed 10/11/06	Wed 10/11/06	19	Western Roofing
23	Load Roof (am)	0.5 days	Thu 10/12/06	Thu 10/12/06	22	Franklin Building Supply
24	Roofing (start pm)	3 days	Thu 10/12/06	Tue 10/17/06	23	Western Roofing
25	Doors/Windows Set	1 day	Thu 10/12/06	Thu 10/12/06	19FS+	Franklin Building Supply
26	Exterior Finishes	13 days	Tue 10/17/06	Thu 11/2/06		
27	Hardboard Siding	3 days	Tue 10/17/06	Thu 10/19/06	35	Romero Siding
28	Exterior Paint	3 days	Tue 10/24/06	Thu 10/26/06	27FS+	Ron Whitwell
29	Brick Install	2 days	Wed 11/1/06	Thu 11/2/06	28FS+	Parker Stucco & Stone
30	Utility Rough-Ins	7 days	Wed 10/11/06	Thu 10/19/06		
31	Plumbing Rough-In	2 days	Wed 10/11/06	Thu 10/12/06	43	Johansen Plumbing
32	HVAC Rough-In	2 days	Thu 10/12/06	Fri 10/13/06	31FS-	Russell Curtis HVAC
33	Fireplace Rough-In	2 days	Thu 10/12/06	Fri 10/13/06	31FS-	Leisure Time
34	Built-In Vacuum	1 day	Fri 10/13/06	Fri 10/13/06	32FS-	Coltrin Central Vacuum Systems
35	Electrical Rough-In	2 days	Fri 10/13/06	Mon 10/16/06	32FS-	Bicandi Electric
36	Order Power Swing	0 days	Mon 10/16/06	Mon 10/16/06	35	Job Superintendent
37	Structured Wiring	1 day	Tue 10/17/06	Tue 10/17/06	35	AHS
38	Inspections Verified	1 day	Tue 10/17/06	Tue 10/17/06	35	Job Superintendent
39	Order Frame Inspection	2 days	Wed 10/18/06	Thu 10/19/06	38	Job Superintendent
40	Initial Site Clean	1 day	Tue 10/17/06	Tue 10/17/06	36	Scrapping Solutions
41	Interior Finishes	50.5 days	Tue 10/10/06	Thu 12/21/06		
42	Insulation	40.5 days	Tue 10/10/06	Thu 12/7/06		
43	Insulate Tub	0.5 days	Tue 10/10/06	Tue 10/10/06	19FF	Franklin Building Supply
44	Place Wall Insulation (am)	0.5 days	Fri 10/20/06	Fri 10/20/06	39	Franklin Building Supply
45	Insulate Underfloor	1 day	Thu 12/7/06	Thu 12/7/06	70SS+	Franklin Building Supply
46	Drywall	9.5 days	Fri 10/20/06	Thu 11/2/06		
47	Load Drywall (pm)	0.5 days	Fri 10/20/06	Fri 10/20/06	44	Franklin Building Supply
48	Install Drywall	4 days	Mon 10/23/06	Thu 10/26/06	47	Performance Drywall
49	Texture	1 day	Fri 10/27/06	Fri 10/27/06	48	Performance Drywall
50	Prime	1 day	Thu 11/2/06	Thu 11/2/06	49FS+	Performance Drywall
51	Millwork, Doors and Paint	6 days	Thu 11/2/06	Fri 11/10/06		
52	Deliver Trim (am)	0 days	Thu 11/2/06	Thu 11/2/06	50	Franklin Building Supply
53	Handrail	0.5 days	Fri 11/3/06	Fri 11/3/06	52	Crosscut Interiors
54	Install Doors and Millwork	3 days	Fri 11/3/06	Tue 11/7/06	52	Stone River
55	Interior Paint	3 days	Wed 11/8/06	Fri 11/10/06	54	Ron Whitwell
56	Garage Door	0.5 days	Thu 10/26/06	Thu 10/26/06		
57	Install Garage Door	0.5 days	Thu 10/26/06	Thu 10/26/06	48FS-	All Quality Door
58	Tile and Hardwood	25.5 days	Thu 10/26/06	Mon 12/4/06		
59	Order Flooring	0 days	Thu 10/26/06	Thu 10/26/06	57	Job Superintendent
60	Hardwood	2 days	Wed 11/15/06	Thu 11/16/06	55FS+	Capell's Contract Carpets
61	Tile and granite	8 days	Tue 11/21/06	Mon 12/4/06	65	Kastera Team
62	Cabinets, Granite and Appliances	36 days	Tue 10/10/06	Mon 12/4/06		
63	Order Cabinets	0 days	Tue 10/10/06	Tue 10/10/06	19	Job Superintendent
64	Deliver Cabinets	0 days	Thu 11/16/06	Thu 11/16/06	60	Timbercreek
65	Install Cabinets	2 days	Fri 11/17/06	Mon 11/20/06	64	Crosscut Interiors
66	Order Appliances	0 days	Thu 10/26/06	Thu 10/26/06	57	Job Superintendent
67	Deliver Appliances	0 days	Mon 12/4/06	Mon 12/4/06	61FS-	Sears
68	Utility Finals	3 days	Tue 12/5/06	Thu 12/7/06		
69	Plumb Final	1 day	Tue 12/5/06	Tue 12/5/06	61	Johansen Plumbing
70	HVAC Final	1 day	Wed 12/6/06	Wed 12/6/06	69	Russell Curtis HVAC
71	Fireplace Final	1 day	Wed 12/6/06	Wed 12/6/06	69	Leisure Time
72	Electrical Final	1 day	Thu 12/7/06	Thu 12/7/06	71	Glenn Electric
73	Built-In Vacuum Final	1 day	Thu 12/7/06	Thu 12/7/06	70	Coltrin Central Vacuum Systems
74	Structured Wiring Final	1 day	Thu 12/7/06	Thu 12/7/06	70	AHS
75	Carpet, Mirrors, Bump and Clean	8 days	Tue 12/12/06	Thu 12/21/06		
76	Install Carpet	1 day	Tue 12/12/06	Tue 12/12/06	72FS+	HBI
77	Drywall Bump	1 day	Wed 12/13/06	Wed 12/13/06	76	Performance Drywall
78	Trim Bump	1 day	Wed 12/13/06	Wed 12/13/06	76	Stone River
79	Clean Up for Occupancy	1 day	Wed 12/20/06	Wed 12/20/06	78FS+	Scrapping Solutions
80	Install Mirrors	1 day	Thu 12/21/06	Thu 12/21/06	79	Ashley Glass
81	Install Window Screens	0.5 days	Thu 12/21/06	Thu 12/21/06	79	Franklin Building Supply
82	Paint Bump	1 day	Thu 12/21/06	Thu 12/21/06	79	Ron Whitwell
83	Landscaping, Gutters and Clean	17.5 days	Fri 11/17/06	Thu 12/14/06		
84	Fine Grade	1 day	Fri 11/17/06	Fri 11/17/06	64	Jon Irby
85	Landscape	1 day	Wed 12/13/06	Wed 12/13/06	76	Jon Irby
86	Clean Garage, Powerwash, etc.	0.5 days	Thu 12/14/06	Thu 12/14/06	85	Scrapping Solutions
87	Gutters	0.5 days	Thu 12/14/06	Thu 12/14/06	85	The Gutter Guy
88	Final Acceptance	1 day	Wed 12/13/06	Wed 12/13/06		
89	Final inspection	1 day	Wed 12/13/06	Wed 12/13/06	76	Inspector