

ID		Task Name	Duration	Start	Finish	Precedence	Resource Names
1		Stream View Lot 10 Block 1 Atworth 2368 sq ft 9767 W. Bray Creek St Permit #BPR2007-43	64 days	Fri 5/25/07	Thu 8/23/07		
2		Apply for Permits	0 days	Fri 5/25/07	Fri 5/25/07		
3		Obtain permit	0 days	Fri 5/25/07	Fri 5/25/07		Job Superintendent
4		Site Work	1.5 days	Fri 5/25/07	Tue 5/29/07		
5		Clear, Grub and Layout Lot	1 day	Fri 5/25/07	Fri 5/25/07	3	Job Superintendent
6		Order Temp Power Pole	0.5 days	Tue 5/29/07	Tue 5/29/07	5	Job Superintendent
7		Foundation and Flatwork	7 days	Tue 5/29/07	Wed 6/6/07		
8		Excavation	1 day	Tue 5/29/07	Tue 5/29/07	5	King Excavation
9		Footings	1 day	Wed 5/30/07	Wed 5/30/07	8	Agregate Construction
10		Stem Walls	1 day	Thu 5/31/07	Thu 5/31/07	9	Agregate Construction
11		Strip Forms	1 day	Fri 6/1/07	Fri 6/1/07	10	Agregate Construction
12		Backfill and Dig Utilities	0.75 days	Mon 6/4/07	Mon 6/4/07	11	King Excavation
13		Order Power	0.25 days	Mon 6/4/07	Mon 6/4/07	11	Job Superintendent
14		Order Gas	0.25 days	Mon 6/4/07	Mon 6/4/07	12	Job Superintendent
15		Water/Sewer Inpect	0.25 days	Mon 6/4/07	Mon 6/4/07	12	Inspector
16		Backfill Water/Sewer	0.5 days	Tue 6/5/07	Tue 6/5/07	15	King Excavation
17		Flatwork	1 day	Wed 6/6/07	Wed 6/6/07	16SS+	Agregate Construction
18		Framing	10 days	Thu 6/7/07	Wed 6/20/07		
19		Frame	10 days	Thu 6/7/07	Wed 6/20/07	17	Precision Quality Construction
20		Deliver Trusses	0 days	Thu 6/7/07	Thu 6/7/07	19SF	BMC
21		Dry In	4.5 days	Thu 6/21/07	Wed 6/27/07		
22		Drysheet	1 day	Thu 6/21/07	Thu 6/21/07	19	Western Roofing
23		Load Roof (am)	0.5 days	Fri 6/22/07	Fri 6/22/07	22	Franklin Building Supply
24		Roofing (start pm)	3 days	Fri 6/22/07	Wed 6/27/07	23	Western Roofing
25		Doors/Windows Set	1 day	Fri 6/22/07	Fri 6/22/07	19FS+	Ashley Glass
26		Exterior Finishes	13 days	Thu 6/28/07	Mon 7/16/07		
27		Hardboard Siding	3 days	Thu 6/28/07	Mon 7/2/07	36	Romero Siding
28		Stucco	8 days	Tue 7/3/07	Thu 7/12/07	27	Parker Stucco & Stone
29		Exterior Paint	3 days	Thu 7/5/07	Mon 7/9/07	27FS+	Ada-Boi
30		Brick Install	2 days	Fri 7/13/07	Mon 7/16/07	29FS+	Parker Stucco & Stone
31		Utility Rough-Ins	8 days	Thu 6/21/07	Mon 7/2/07		
32		Plumbing Rough-In	3 days	Thu 6/21/07	Mon 6/25/07	44	Johansen Plumbing
33		HVAC Rough-In	2 days	Mon 6/25/07	Tue 6/26/07	32FS-	Western Heating & Cooling
34		Fireplace Rough-In	2 days	Mon 6/25/07	Tue 6/26/07	32FS-	Leisure Time
35		Built-In Vacuum	1 day	Tue 6/26/07	Tue 6/26/07	33FS-	Coltrin Central Vacuum Systems
36		Electrical Rough-In	2 days	Tue 6/26/07	Wed 6/27/07	33FS-	Bicandi Electric
37		Order Power Swing	0 days	Wed 6/27/07	Wed 6/27/07	36	Job Superintendent
38		Structured Wiring	1 day	Thu 6/28/07	Thu 6/28/07	36	AHS
39		Inspections Verified	1 day	Thu 6/28/07	Thu 6/28/07	36	Job Superintendent
40		Order Frame Inspection	2 days	Fri 6/29/07	Mon 7/2/07	39	Job Superintendent
41		Initial Site Clean	1 day	Thu 6/28/07	Thu 6/28/07	37	Scrapping Solutions
42		Interior Finishes	45.5 days	Wed 6/20/07	Wed 8/22/07		
43		Insulation	40.5 days	Wed 6/20/07	Wed 8/15/07		
44		Insulate Tub	0.5 days	Wed 6/20/07	Wed 6/20/07	19FF	Franklin Building Supply
45		Place Wall Insulation (am)	0.5 days	Tue 7/3/07	Tue 7/3/07	40	Franklin Building Supply
46		Insulate Underfloor	1 day	Wed 8/15/07	Wed 8/15/07	73SS+	Franklin Building Supply
47		Drywall	6.5 days	Tue 7/3/07	Wed 7/11/07		
48		Load Drywall (pm)	0.5 days	Tue 7/3/07	Tue 7/3/07	45	Franklin Building Supply
49		Install Drywall	4 days	Wed 7/4/07	Mon 7/9/07	48	Performance Drywall
50		Texture	1 day	Tue 7/10/07	Tue 7/10/07	49	Performance Drywall
51		Prime	1 day	Wed 7/11/07	Wed 7/11/07	50	Performance Drywall
52		Millwork, Doors and Paint	11 days	Wed 7/11/07	Thu 7/26/07		
53		Deliver Trim (am)	0 days	Wed 7/11/07	Wed 7/11/07	51	Franklin Building Supply
54		Handrail	0.5 days	Thu 7/12/07	Thu 7/12/07	53	Stone River
55		Install Doors and Millwork	2 days	Fri 7/20/07	Mon 7/23/07	53FS+	Stone River
56		Interior Paint	3 days	Tue 7/24/07	Thu 7/26/07	55	Adam Roe Painting
57		Garage Door	0.5 days	Mon 7/9/07	Mon 7/9/07		
58		Install Garage Door	0.5 days	Mon 7/9/07	Mon 7/9/07	49FS-	All Quality Door
59		Tile and Hardwood	28.5 days	Mon 7/9/07	Thu 8/16/07		
60		Order Flooring	0 days	Mon 7/9/07	Mon 7/9/07	58	Job Superintendent
61		Hardwood	2 days	Fri 7/27/07	Mon 7/30/07	56	Sunrise Hardwood
62		Laminate & Vinyl	2 days	Wed 8/1/07	Thu 8/2/07	68	Bro's Carpet
63		Tile and granite	8 days	Wed 8/1/07	Fri 8/10/07	68	TBD
64		Hardwood Sand and Seal	1 day	Thu 8/16/07	Thu 8/16/07	75SS+	Sunrise Hardwood
65		Cabinets, Granite and Appliances	36 days	Wed 6/20/07	Fri 8/10/07		
66		Order Cabinets	0 days	Wed 6/20/07	Wed 6/20/07	19	Job Superintendent
67		Deliver Cabinets	0 days	Mon 7/30/07	Mon 7/30/07	61	Western Idaho Cabinets
68		Install Cabinets	2 days	Mon 7/30/07	Tue 7/31/07	67FS-	Lucci
69		Order Appliances	0 days	Mon 7/9/07	Mon 7/9/07	58	Job Superintendent
70		Deliver Appliances	0 days	Fri 8/10/07	Fri 8/10/07	63FS-	Sears
71		Utility Finals	3 days	Mon 8/13/07	Wed 8/15/07		
72		Plumb Final	1 day	Mon 8/13/07	Mon 8/13/07	63	Johansen Plumbing
73		HVAC Final	1 day	Tue 8/14/07	Tue 8/14/07	72	Western Heating & Cooling
74		Fireplace Final	1 day	Tue 8/14/07	Tue 8/14/07	72	Leisure Time
75		Electrical Final	1 day	Wed 8/15/07	Wed 8/15/07	74	Bicandi Electric
76		Built-In Vacuum Final	1 day	Wed 8/15/07	Wed 8/15/07	73	Coltrin Central Vacuum Systems
77		Structured Wiring Final	1 day	Wed 8/15/07	Wed 8/15/07	73	AHS
78		Carpet, Mirrors, Bump and Clean	4 days	Fri 8/17/07	Wed 8/22/07		
79		Install Carpet	1 day	Fri 8/17/07	Fri 8/17/07	64	Bro's Carpet
80		Drywall Bump	1 day	Mon 8/20/07	Mon 8/20/07	79	Performance Drywall
81		Trim Bump	1 day	Mon 8/20/07	Mon 8/20/07	79	Stone River
82		Clean Up for Occupancy	1 day	Tue 8/21/07	Tue 8/21/07	81	TBD
83		Install Mirrors	1 day	Wed 8/22/07	Wed 8/22/07	82	Ashley Glass
84		Install Window Screens	0.5 days	Wed 8/22/07	Wed 8/22/07	82	Ashley Glass
85		Paint Bump	1 day	Wed 8/22/07	Wed 8/22/07	82	Adam Roe Painting
86		Landscaping, Gutters and Clean	15.5 days	Tue 7/31/07	Tue 8/21/07		
87		Fine Grade	1 day	Tue 7/31/07	Tue 7/31/07	67	John Irby Landscaping
88		Landscape	1 day	Mon 8/20/07	Mon 8/20/07	79	John Irby Landscaping
89		Clean Garage, Powerwash, etc.	0.5 days	Tue 8/21/07	Tue 8/21/07	88	Scrapping Solutions
90		Gutters	0.5 days	Tue 8/21/07	Tue 8/21/07	88	The Gutter Guy
91		Final Acceptance	4 days	Mon 8/20/07	Thu 8/23/07		
92		Final inspection	1 day	Mon 8/20/07	Mon 8/20/07	79	Inspector
93		Hardwood Final	1 day	Thu 8/23/07	Thu 8/23/07	85	Sunshine Landscape