

ID	📍	Task Name	Duration	Start	Finish	Predep	Resource Names
1		Streamview Lot 11 Block 1 Madison 2518 sq ft 9791 W. Bray Creek Permit #1770	51 days	Fri 6/16/06	Mon 8/28/06		
2		Apply for Permits	0 days	Fri 6/16/06	Fri 6/16/06		
3	🏠	Obtain permit	0 days	Fri 6/16/06	Fri 6/16/06		Job Superintendent
4		Site Work	1.5 days	Fri 6/16/06	Mon 6/19/06		
5		Clear, Grub and Layout Lot	1 day	Fri 6/16/06	Fri 6/16/06	3	Job Superintendent
6		Order Temp Power Pole	0.5 days	Mon 6/19/06	Mon 6/19/06	5	Job Superintendent
7		Foundation and Flatwork	7 days	Mon 6/19/06	Tue 6/27/06		
8		Excavation	1 day	Mon 6/19/06	Mon 6/19/06	5	King Excavation
9		Footings	1 day	Tue 6/20/06	Tue 6/20/06	8	Agregate Construction
10		Stem Walls	1 day	Wed 6/21/06	Wed 6/21/06	9	Agregate Construction
11		Strip Forms	1 day	Thu 6/22/06	Thu 6/22/06	10	Agregate Construction
12		Backfill and Dig Utilities	0.75 days	Fri 6/23/06	Fri 6/23/06	11	King Excavation
13		Order Power	0.25 days	Fri 6/23/06	Fri 6/23/06	11	Job Superintendent
14		Order Gas	0.25 days	Fri 6/23/06	Fri 6/23/06	12	Job Superintendent
15		Water/Sewer Inpect	0.25 days	Fri 6/23/06	Fri 6/23/06	12	Inspector
16		Backfill Water/Sewer	0.5 days	Mon 6/26/06	Mon 6/26/06	15	King Excavation
17		Flatwork	1 day	Tue 6/27/06	Tue 6/27/06	16SS+	Garcia Brothers
18		Framing	10 days	Wed 6/28/06	Wed 7/12/06		
19		Frame	10 days	Wed 6/28/06	Wed 7/12/06	17	Precision Quality Construction
20		Deliver Trusses	0 days	Wed 6/28/06	Wed 6/28/06	19SF	Franklin Building Supply
21		Dry In	4.5 days	Thu 7/13/06	Wed 7/19/06		
22		Drysheet	1 day	Thu 7/13/06	Thu 7/13/06	19	Warren Roofing
23		Load Roof (am)	0.5 days	Fri 7/14/06	Fri 7/14/06	22	Franklin Building Supply
24		Roofing (start pm)	3 days	Fri 7/14/06	Wed 7/19/06	23	Warren Roofing
25		Doors/Windows Set	1 day	Fri 7/14/06	Fri 7/14/06	19FS+	Franklin Building Supply
26		Exterior Finishes	13 days	Mon 7/17/06	Wed 8/2/06		
27		Hardboard Siding	3 days	Mon 7/17/06	Wed 7/19/06	25	Romero Siding
28		Stucco	8 days	Thu 7/20/06	Mon 7/31/06	27	
29		Exterior Paint	3 days	Mon 7/24/06	Wed 7/26/06	27FS+	A Shade Better
30		Brick Install	2 days	Tue 8/1/06	Wed 8/2/06	29FS+	Joe Landry Masonry
31		Utility Rough-Ins	8 days	Thu 7/13/06	Mon 7/24/06		
32		Plumbing Rough-In	3 days	Thu 7/13/06	Mon 7/17/06	43	Johansen Plumbing
33		HVAC Rough-In	2 days	Mon 7/17/06	Tue 7/18/06	32FS-	Russell Curtis HVAC
34		Built-In Vacuum	1 day	Tue 7/18/06	Tue 7/18/06	33FS-	Coltrin Central Vacuum Systems
35		Electrical Rough-In	2 days	Tue 7/18/06	Wed 7/19/06	33FS-	Bicandi Electric
36		Order Power Swing	0 days	Wed 7/19/06	Wed 7/19/06	35	Job Superintendent
37		Structured Wiring	1 day	Thu 7/20/06	Thu 7/20/06	35	AHS
38		Inspections Verified	1 day	Thu 7/20/06	Thu 7/20/06	35	Job Superintendent
39		Order Frame Inspection	2 days	Fri 7/21/06	Mon 7/24/06	38	Job Superintendent
40		Initial Site Clean	1 day	Thu 7/20/06	Thu 7/20/06	36	Scrapping Solutions
41		Interior Finishes	32.5 days	Wed 7/12/06	Fri 8/25/06		
42		Insulation	28.5 days	Wed 7/12/06	Mon 8/21/06		
43		Insulate Tub	0.5 days	Wed 7/12/06	Wed 7/12/06	19FF	Franklin Building Supply
44		Place Wall Insulation (am)	0.5 days	Tue 7/25/06	Tue 7/25/06	39	Franklin Building Supply
45		Insulate Underfloor	1 day	Mon 8/21/06	Mon 8/21/06	71SS+	Franklin Building Supply
46		Drywall	5.5 days	Fri 7/21/06	Fri 7/28/06		
47		Load Drywall (pm)	0.5 days	Fri 7/21/06	Fri 7/21/06	44FS-	Franklin Building Supply
48		Install Drywall	4 days	Mon 7/24/06	Thu 7/27/06	47	KG Drywall
49		Texture	1 day	Fri 7/28/06	Fri 7/28/06	48	KG Drywall
50		Prime	1 day	Fri 7/28/06	Fri 7/28/06	49FS-	KG Drywall
51		Millwork, Doors and Paint	4 days	Wed 8/2/06	Tue 8/8/06		
52		Deliver Trim (am)	0 days	Wed 8/2/06	Wed 8/2/06	50FS+	Franklin Building Supply
53		Handrail	2 days	Thu 8/3/06	Fri 8/4/06	52	Crosscut Interiors
54		Install Doors and Millwork	2 days	Thu 8/3/06	Fri 8/4/06	52	Stone River
55		Interior Paint	2 days	Mon 8/7/06	Tue 8/8/06	54	A Shade Better
56		Garage Door	0.5 days	Tue 8/1/06	Tue 8/1/06		
57		Install Garage Door	0.5 days	Tue 8/1/06	Tue 8/1/06	48FS+	All Quality Door
58		Tile and Hardwood	14.5 days	Tue 8/1/06	Mon 8/21/06		
59		Order Flooring	0 days	Tue 8/1/06	Tue 8/1/06	57	Job Superintendent
60		Hardwood	1 day	Thu 8/10/06	Thu 8/10/06	55FS+	Sunrise
61		Tile and granite	4 days	Mon 8/14/06	Thu 8/17/06	66	Kastera Team
62		Hardwood Sand and Seal	1 day	Mon 8/21/06	Mon 8/21/06	72SS+	Sunrise
63		Cabinets, Granite and Appliances	26 days	Wed 7/12/06	Thu 8/17/06		
64		Order Cabinets	0 days	Wed 7/12/06	Wed 7/12/06	19	Job Superintendent
65		Deliver Cabinets	0 days	Thu 8/10/06	Thu 8/10/06	60	Western Idaho Cabinets
66		Install Cabinets	1 day	Fri 8/11/06	Fri 8/11/06	65	Crosscut Interiors
67		Order Appliances	0 days	Tue 8/1/06	Tue 8/1/06	57	Job Superintendent
68		Deliver Appliances	0 days	Thu 8/17/06	Thu 8/17/06	61	Sears
69		Utility Finals	1 day	Fri 8/18/06	Fri 8/18/06		
70		Plumb Final (am)	1 day	Fri 8/18/06	Fri 8/18/06	61	Johansen Plumbing
71		HVAC Final (am)	1 day	Fri 8/18/06	Fri 8/18/06	70FS-	Russell Curtis HVAC
72		Electrical Final (pm)	1 day	Fri 8/18/06	Fri 8/18/06	71FS-	Bicandi Electric
73		Built-In Vacuum Final (pm)	1 day	Fri 8/18/06	Fri 8/18/06	71FS-	Coltrin Central Vacuum Systems
74		Structured Wiring Final (pm)	1 day	Fri 8/18/06	Fri 8/18/06	71FS-	AHS
75		Carpet, Mirrors, Bump and Clean	4 days	Tue 8/22/06	Fri 8/25/06		
76		Install Carpet	1 day	Tue 8/22/06	Tue 8/22/06	62	Capell's Contract Carpets
77		Drywall Bump	1 day	Wed 8/23/06	Wed 8/23/06	76	KG Drywall
78		Trim Bump	1 day	Wed 8/23/06	Wed 8/23/06	76	Stone River
79		Clean Up for Occupancy	1 day	Thu 8/24/06	Thu 8/24/06	78	A Clean Sweep
80		Install Mirrors	1 day	Fri 8/25/06	Fri 8/25/06	79	Ashley Glass
81		Install Window Screens	0.5 days	Fri 8/25/06	Fri 8/25/06	79	Franklin Building Supply
82		Paint Bump	1 day	Fri 8/25/06	Fri 8/25/06	79	A Shade Better
83		Landscaping, Gutters and Clean	9.5 days	Fri 8/11/06	Thu 8/24/06		
84		Fine Grade	1 day	Fri 8/11/06	Fri 8/11/06	65	Sunshine Landscape
85		Landscape	1 day	Wed 8/23/06	Wed 8/23/06	76	Sunshine Landscape
86		Clean Garage, Powerwash, etc.	0.5 days	Thu 8/24/06	Thu 8/24/06	85	Scrapping Solutions
87		Gutters	0.5 days	Thu 8/24/06	Thu 8/24/06	85	The Gutter Guy
88		Final Acceptance	4 days	Wed 8/23/06	Mon 8/28/06		
89		Final inspection	1 day	Wed 8/23/06	Wed 8/23/06	76	Inspector
90		Hardwood Final	1 day	Mon 8/28/06	Mon 8/28/06	82	Sunrise