

ID	Task Name	Duration	Start	Finish	Prede	Resource Names
1	<b>Streamview Lot 17 Block 1 Bannock 2451 sq ft 581 N Devon Pl Permit #1731</b>	<b>64 days</b>	<b>Fri 5/5/06</b>	<b>Thu 8/3/06</b>		
2	<b>Apply for Permits</b>	<b>0 days</b>	<b>Fri 5/5/06</b>	<b>Fri 5/5/06</b>		
3	Obtain permit	0 days	Fri 5/5/06	Fri 5/5/06		<b>Job Superintendent</b>
4	<b>Site Work</b>	<b>1.5 days</b>	<b>Fri 5/5/06</b>	<b>Mon 5/8/06</b>		
5	Clear, Grub and Layout Lot	1 day	Fri 5/5/06	Fri 5/5/06	3	<b>Job Superintendent</b>
6	Order Temp Power Pole	0.5 days	Mon 5/8/06	Mon 5/8/06	5	<b>Job Superintendent</b>
7	<b>Foundation and Flatwork</b>	<b>6.5 days</b>	<b>Mon 5/8/06</b>	<b>Tue 5/16/06</b>		
8	Excavation	1 day	Mon 5/8/06	Mon 5/8/06	5	King Excavation
9	Footings	1 day	Tue 5/9/06	Tue 5/9/06	8	Agregate Construction
10	Stem Walls	1 day	Wed 5/10/06	Wed 5/10/06	9	Agregate Construction
11	Strip Forms	1 day	Thu 5/11/06	Thu 5/11/06	10	Agregate Construction
12	Backfill and Dig Utilities	0.75 days	Fri 5/12/06	Fri 5/12/06	11	King Excavation
13	Order Power	0.25 days	Fri 5/12/06	Fri 5/12/06	11	<b>Job Superintendent</b>
14	Order Gas	0.25 days	Fri 5/12/06	Fri 5/12/06	12	<b>Job Superintendent</b>
15	Water/Sewer Inpect	0.25 days	Fri 5/12/06	Fri 5/12/06	12	Inspector
16	Backfill Water/Sewer	0.5 days	Mon 5/15/06	Mon 5/15/06	15	King Excavation
17	Flatwork	1 day	Mon 5/15/06	Tue 5/16/06	16	Garcia Brothers
18	<b>Framing</b>	<b>10 days</b>	<b>Mon 5/22/06</b>	<b>Mon 6/5/06</b>		
19	Frame	10 days	Mon 5/22/06	Mon 6/5/06	17FS+	Precision Quality Construction
20	Deliver Trusses	0 days	Fri 5/26/06	Fri 5/26/06	19SF+	Franklin Building Supply
21	<b>Dry In</b>	<b>14.5 days</b>	<b>Mon 5/22/06</b>	<b>Fri 6/9/06</b>		
22	Drysheet	1 day	Mon 6/5/06	Tue 6/6/06	19	Warren Roofing
23	Load Roof (am)	0.5 days	Tue 6/6/06	Tue 6/6/06	22	Franklin Building Supply
24	Roofing (start pm)	3 days	Wed 6/7/06	Fri 6/9/06	23	Warren Roofing
25	Doors/Windows Set	1 day	Mon 5/22/06	Tue 5/23/06	19SF+	Franklin Building Supply
26	<b>Exterior Finishes</b>	<b>13 days</b>	<b>Tue 5/23/06</b>	<b>Fri 6/9/06</b>		
27	Hardboard Siding	3 days	Tue 5/23/06	Fri 5/26/06	25	Precision Quality Construction
28	Stucco	8 days	Fri 5/26/06	Wed 6/7/06	27	
29	Exterior Paint	3 days	Tue 5/30/06	Fri 6/2/06	27FS+	A Shade Better
30	Brick Install	2 days	Wed 6/7/06	Fri 6/9/06	29FS+	Joe Landry Masonry
31	<b>Utility Rough-Ins</b>	<b>8 days</b>	<b>Mon 6/5/06</b>	<b>Wed 6/14/06</b>		
32	Plumbing Rough-In	3 days	Mon 6/5/06	Wed 6/7/06	43SS+	Johansen Plumbing
33	HVAC Rough-In	2 days	Wed 6/7/06	Thu 6/8/06	32FS-	TML
34	Built-In Vacuum	1 day	Thu 6/8/06	Thu 6/8/06	33FS-	Coltrin Central Vacuum Systems
35	Electrical Rough-In	2 days	Thu 6/8/06	Fri 6/9/06	33FS-	Glenn Electric
36	Order Power Swing	0 days	Fri 6/9/06	Fri 6/9/06	35	<b>Job Superintendent</b>
37	Structured Wiring	1 day	Mon 6/12/06	Mon 6/12/06	35	AHS
38	Inspections Verified	1 day	Mon 6/12/06	Mon 6/12/06	35	<b>Job Superintendent</b>
39	Order Frame Inspection	2 days	Tue 6/13/06	Wed 6/14/06	38	<b>Job Superintendent</b>
40	Initial Site Clean	1 day	Mon 6/12/06	Mon 6/12/06	36	Scrapping Solutions
41	<b>Interior Finishes</b>	<b>43 days</b>	<b>Fri 6/2/06</b>	<b>Wed 8/2/06</b>		
42	<b>Insulation</b>	<b>38 days</b>	<b>Fri 6/2/06</b>	<b>Wed 7/26/06</b>		
43	Insulate Tub	0.5 days	Fri 6/2/06	Fri 6/2/06	19FF-	Franklin Building Supply
44	Place Wall Insulation (am)	0.5 days	Fri 6/16/06	Fri 6/16/06	39FS+	Franklin Building Supply
45	Insulate Underfloor	1 day	Wed 7/26/06	Wed 7/26/06	71SS+	Franklin Building Supply
46	<b>Drywall</b>	<b>6.5 days</b>	<b>Fri 6/16/06</b>	<b>Mon 6/26/06</b>		
47	Load Drywall (pm)	0.5 days	Fri 6/16/06	Fri 6/16/06	44	Franklin Building Supply
48	Install Drywall	4 days	Mon 6/19/06	Thu 6/22/06	47	KG Drywall
49	Texture	1 day	Fri 6/23/06	Fri 6/23/06	48	KG Drywall
50	Prime	1 day	Mon 6/26/06	Mon 6/26/06	49	KG Drywall
51	<b>Millwork, Doors and Paint</b>	<b>8 days</b>	<b>Thu 6/22/06</b>	<b>Wed 7/5/06</b>		
52	Deliver Trim (am)	0 days	Thu 6/22/06	Thu 6/22/06	48	Franklin Building Supply
53	Handrail	0.5 days	Tue 6/27/06	Tue 6/27/06	50	Crosscut Interiors
54	Install Doors and Millwork	3 days	Tue 6/27/06	Thu 6/29/06	50	Stone River
55	Interior Paint	3 days	Fri 6/30/06	Wed 7/5/06	54	A Shade Better
56	<b>Garage Door</b>	<b>0.5 days</b>	<b>Wed 6/21/06</b>	<b>Wed 6/21/06</b>		
57	Install Garage Door	0.5 days	Wed 6/21/06	Wed 6/21/06	48SF+	All Quality Door
58	<b>Tile and Hardwood</b>	<b>25 days</b>	<b>Wed 6/21/06</b>	<b>Thu 7/27/06</b>		
59	Order Flooring	0 days	Wed 6/21/06	Wed 6/21/06	57	<b>Job Superintendent</b>
60	Hardwood	2 days	Thu 7/6/06	Fri 7/7/06	55	Capell's Contract Carpets
61	Tile and granite	8 days	Wed 7/12/06	Fri 7/21/06	66	Kara Flooring
62	Hardwood Sand and Seal	1 day	Thu 7/27/06	Thu 7/27/06	72SS+	Capell's Contract Carpets
63	<b>Cabinets, Granite and Applian</b>	<b>32.5 days</b>	<b>Mon 6/5/06</b>	<b>Fri 7/21/06</b>		
64	Order Cabinets	0 days	Mon 6/5/06	Mon 6/5/06	19	<b>Job Superintendent</b>
65	Deliver Cabinets	0 days	Fri 7/7/06	Fri 7/7/06	60	Western Idaho Cabinets
66	Install Cabinets	2 days	Mon 7/10/06	Tue 7/11/06	65	Crosscut Interiors
67	Order Appliances	0 days	Wed 6/21/06	Wed 6/21/06	57	<b>Job Superintendent</b>
68	Deliver Appliances	0 days	Fri 7/21/06	Fri 7/21/06	61FS-	Jim's Appliance
69	<b>Utility Finals</b>	<b>3 days</b>	<b>Mon 7/24/06</b>	<b>Wed 7/26/06</b>		
70	Plumb Final	1 day	Mon 7/24/06	Mon 7/24/06	61	Johansen Plumbing
71	HVAC Final	1 day	Tue 7/25/06	Tue 7/25/06	70	TML
72	Electrical Final	1 day	Wed 7/26/06	Wed 7/26/06	71	Glenn Electric
73	Built-In Vacuum Final	1 day	Wed 7/26/06	Wed 7/26/06	71	Coltrin Central Vacuum Systems
74	Structured Wiring Final	1 day	Wed 7/26/06	Wed 7/26/06	71	AHS
75	<b>Carpet, Mirrors, Bump and Clk</b>	<b>4 days</b>	<b>Fri 7/28/06</b>	<b>Wed 8/2/06</b>		
76	Install Carpet	1 day	Fri 7/28/06	Fri 7/28/06	62	Capell's Contract Carpets
77	Drywall Bump	1 day	Mon 7/31/06	Mon 7/31/06	76	KG Drywall
78	Trim Bump	1 day	Mon 7/31/06	Mon 7/31/06	76	Crosscut Interiors
79	Clean Up for Occupancy	1 day	Tue 8/1/06	Tue 8/1/06	78	A Clean Sweep
80	Install Mirrors	1 day	Wed 8/2/06	Wed 8/2/06	79	Ashley Glass
81	Install Window Screens	0.5 days	Wed 8/2/06	Wed 8/2/06	79	Franklin Building Supply
82	Paint Bump	1 day	Wed 8/2/06	Wed 8/2/06	79	A Shade Better
83	<b>Landscaping, Gutters and Clean</b>	<b>16.5 days</b>	<b>Mon 7/10/06</b>	<b>Tue 8/1/06</b>		
84	Fine Grade	1 day	Mon 7/10/06	Mon 7/10/06	65	Sunshine Landscape
85	Landscape	1 day	Mon 7/31/06	Mon 7/31/06	76	Sunshine Landscape
86	Clean Garage, Powerwash, etc.	0.5 days	Tue 8/1/06	Tue 8/1/06	85	Scrapping Solutions
87	Gutters	0.5 days	Tue 8/1/06	Tue 8/1/06	85	The Gutter Guy
88	<b>Final Acceptance</b>	<b>4 days</b>	<b>Mon 7/31/06</b>	<b>Thu 8/3/06</b>		
89	Final inspection	1 day	Mon 7/31/06	Mon 7/31/06	76	Inspector
90	Hardwood Final	1 day	Thu 8/3/06	Thu 8/3/06	82	Capell's Contract Carpets