

ID		Task Name	Duration	Start	Finish	Predep	Resource Names
1		<b>Streamview Lot 23 Block 1 Gem 2579 sq ft 672 N. Devon Pl. Permit #1771</b>	<b>66 days</b>	<b>Wed 7/5/06</b>	<b>Wed 10/4/06</b>		
2		<b>Apply for Permits</b>	<b>0 days</b>	<b>Wed 7/5/06</b>	<b>Wed 7/5/06</b>		
3		Obtain permit	0 days	Wed 7/5/06	Wed 7/5/06		<b>Job Superintendent</b>
4		<b>Site Work</b>	<b>1.5 days</b>	<b>Wed 7/5/06</b>	<b>Thu 7/6/06</b>		
5		Clear, Grub and Layout Lot	1 day	Wed 7/5/06	Wed 7/5/06	3	<b>Job Superintendent</b>
6		Order Temp Power Pole	0.5 days	Thu 7/6/06	Thu 7/6/06	5	<b>Job Superintendent</b>
7		<b>Foundation and Flatwork</b>	<b>6.5 days</b>	<b>Thu 7/6/06</b>	<b>Fri 7/14/06</b>		
8		Excavation	1 day	Thu 7/6/06	Thu 7/6/06	5	King Excavation
9		Footings	1 day	Fri 7/7/06	Fri 7/7/06	8	Agregate Construction
10		Stem Walls	1 day	Mon 7/10/06	Mon 7/10/06	9	Agregate Construction
11		Strip Forms	1 day	Tue 7/11/06	Tue 7/11/06	10	Agregate Construction
12		Backfill and Dig Utilities	0.75 days	Wed 7/12/06	Wed 7/12/06	11	King Excavation
13		Order Power	0.25 days	Wed 7/12/06	Wed 7/12/06	11	<b>Job Superintendent</b>
14		Order Gas	0.25 days	Wed 7/12/06	Wed 7/12/06	12	<b>Job Superintendent</b>
15		Water/Sewer Inpect	0.25 days	Wed 7/12/06	Wed 7/12/06	12	Inspector
16		Backfill Water/Sewer	0.5 days	Thu 7/13/06	Thu 7/13/06	15	King Excavation
17		Flatwork	1 day	Thu 7/13/06	Fri 7/14/06	16	Garcia Brothers
18		<b>Framing</b>	<b>10 days</b>	<b>Thu 7/20/06</b>	<b>Thu 8/3/06</b>		
19		Frame	10 days	Thu 7/20/06	Thu 8/3/06	17FS+	Jimmy Dean
20		Deliver Trusses	0 days	Wed 7/26/06	Wed 7/26/06	19SF+	Franklin Building Supply
21		<b>Dry In</b>	<b>4.5 days</b>	<b>Thu 8/3/06</b>	<b>Wed 8/9/06</b>		
22		Drysheet	1 day	Thu 8/3/06	Fri 8/4/06	19	Warren Roofing
23		Load Roof (am)	0.5 days	Fri 8/4/06	Fri 8/4/06	22	Franklin Building Supply
24		Roofing (start pm)	3 days	Mon 8/7/06	Wed 8/9/06	23	Warren Roofing
25		Doors/Windows Set	1 day	Fri 8/4/06	Mon 8/7/06	19FS+	Franklin Building Supply
26		<b>Exterior Finishes</b>	<b>13 days</b>	<b>Mon 8/7/06</b>	<b>Thu 8/24/06</b>		
27		Hardboard Siding	3 days	Mon 8/7/06	Thu 8/10/06	25	Romero Siding
28		Stucco	8 days	Thu 8/10/06	Tue 8/22/06	27	Parker Stucco & Stone
29		Exterior Paint	3 days	Mon 8/14/06	Thu 8/17/06	27FS+	A Shade Better
30		Brick Install	2 days	Tue 8/22/06	Thu 8/24/06	29FS+	Parker Stucco & Stone
31		<b>Utility Rough-Ins</b>	<b>7 days</b>	<b>Thu 8/3/06</b>	<b>Fri 8/11/06</b>		
32		Plumbing Rough-In	2 days	Thu 8/3/06	Fri 8/4/06	43SS+	Johansen Plumbing
33		HVAC Rough-In	2 days	Fri 8/4/06	Mon 8/7/06	32FS-	Russell Curtis HVAC
34		Built-In Vacuum	1 day	Mon 8/7/06	Mon 8/7/06	33FS-	Coltrin Central Vacuum Systems
35		Electrical Rough-In	2 days	Mon 8/7/06	Tue 8/8/06	33FS-	Bicandi Electric
36		Order Power Swing	0 days	Tue 8/8/06	Tue 8/8/06	35	<b>Job Superintendent</b>
37		Structured Wiring	1 day	Wed 8/9/06	Wed 8/9/06	35	AHS
38		Inspections Verified	1 day	Wed 8/9/06	Wed 8/9/06	35	<b>Job Superintendent</b>
39		Order Frame Inspection	2 days	Thu 8/10/06	Fri 8/11/06	38	<b>Job Superintendent</b>
40		Initial Site Clean	1 day	Wed 8/9/06	Wed 8/9/06	36	Scrapping Solutions
41		<b>Interior Finishes</b>	<b>45 days</b>	<b>Wed 8/2/06</b>	<b>Tue 10/3/06</b>		
42		<b>Insulation</b>	<b>41 days</b>	<b>Wed 8/2/06</b>	<b>Wed 9/27/06</b>		
43		Insulate Tub	0.5 days	Wed 8/2/06	Wed 8/2/06	19FF-	Franklin Building Supply
44		Place Wall Insulation (am)	0.5 days	Mon 8/14/06	Mon 8/14/06	39	Franklin Building Supply
45		Insulate Underfloor	1 day	Wed 9/27/06	Wed 9/27/06	71SS+	Franklin Building Supply
46		<b>Drywall</b>	<b>6.5 days</b>	<b>Mon 8/14/06</b>	<b>Tue 8/22/06</b>		
47		Load Drywall (pm)	0.5 days	Mon 8/14/06	Mon 8/14/06	44	Franklin Building Supply
48		Install Drywall	4 days	Tue 8/15/06	Fri 8/18/06	47	KG Drywall
49		Texture	1 day	Mon 8/21/06	Mon 8/21/06	48	KG Drywall
50		Prime	1 day	Tue 8/22/06	Tue 8/22/06	49	KG Drywall
51		<b>Millwork, Doors and Paint</b>	<b>6 days</b>	<b>Tue 8/22/06</b>	<b>Wed 8/30/06</b>		
52		Deliver Trim (am)	0 days	Tue 8/22/06	Tue 8/22/06	50	Franklin Building Supply
53		Handrail	0.5 days	Wed 8/23/06	Wed 8/23/06	52	Crosscut Interiors
54		Install Doors and Millwork	3 days	Wed 8/23/06	Fri 8/25/06	52	Crosscut Interiors
55		Interior Paint	3 days	Mon 8/28/06	Wed 8/30/06	54	A Shade Better
56		<b>Garage Door</b>	<b>0.5 days</b>	<b>Fri 8/18/06</b>	<b>Fri 8/18/06</b>		
57		Install Garage Door	0.5 days	Fri 8/18/06	Fri 8/18/06	48FS-	All Quality Door
58		<b>Tile and Hardwood</b>	<b>29.5 days</b>	<b>Fri 8/18/06</b>	<b>Thu 9/28/06</b>		
59		Order Flooring	0 days	Fri 8/18/06	Fri 8/18/06	57	<b>Job Superintendent</b>
60		Hardwood	2 days	Thu 8/31/06	Fri 9/1/06	55	Capell's Contract Carpets
61		Tile and granite	8 days	Wed 9/13/06	Fri 9/22/06	66FS+	Kastera Team
62		Hardwood Sand and Seal	1 day	Thu 9/28/06	Thu 9/28/06	72SS+	Capell's Contract Carpets
63		<b>Cabinets, Granite and Appliances</b>	<b>35.5 days</b>	<b>Thu 8/3/06</b>	<b>Fri 9/22/06</b>		
64		Order Cabinets	0 days	Thu 8/3/06	Thu 8/3/06	19	<b>Job Superintendent</b>
65		Deliver Cabinets	0 days	Wed 8/30/06	Wed 8/30/06	55	Western Idaho Cabinets
66		Install Cabinets	2 days	Thu 8/31/06	Fri 9/1/06	65	Crosscut Interiors
67		Order Appliances	0 days	Fri 8/18/06	Fri 8/18/06	57	<b>Job Superintendent</b>
68		Deliver Appliances	0 days	Fri 9/22/06	Fri 9/22/06	61FS-	Sears
69		<b>Utility Finals</b>	<b>3 days</b>	<b>Mon 9/25/06</b>	<b>Wed 9/27/06</b>		
70		Plumb Final	1 day	Mon 9/25/06	Mon 9/25/06	61	Johansen Plumbing
71		HVAC Final	1 day	Tue 9/26/06	Tue 9/26/06	70	Russell Curtis HVAC
72		Electrical Final	1 day	Wed 9/27/06	Wed 9/27/06	71	Bicandi Electric
73		Built-In Vacuum Final	1 day	Wed 9/27/06	Wed 9/27/06	71	Coltrin Central Vacuum Systems
74		Structured Wiring Final	1 day	Wed 9/27/06	Wed 9/27/06	71	AHS
75		<b>Carpet, Mirrors, Bump and Clean</b>	<b>4 days</b>	<b>Thu 9/28/06</b>	<b>Tue 10/3/06</b>		
76		Install Carpet	1 day	Thu 9/28/06	Thu 9/28/06	72	Capell's Contract Carpets
77		Drywall Bump	1 day	Fri 9/29/06	Fri 9/29/06	76	KG Drywall
78		Trim Bump	1 day	Fri 9/29/06	Fri 9/29/06	76	Crosscut Interiors
79		Clean Up for Occupancy	1 day	Mon 10/2/06	Mon 10/2/06	78	
80		Install Mirrors	1 day	Tue 10/3/06	Tue 10/3/06	79	Ashley Glass
81		Install Window Screens	0.5 days	Tue 10/3/06	Tue 10/3/06	79	Franklin Building Supply
82		Paint Bump	1 day	Tue 10/3/06	Tue 10/3/06	79	A Shade Better
83		<b>Landscaping, Gutters and Clean</b>	<b>22.5 days</b>	<b>Thu 8/31/06</b>	<b>Mon 10/2/06</b>		
84		Fine Grade	1 day	Thu 8/31/06	Thu 8/31/06	65	Sunshine Landscape
85		Landscape	1 day	Fri 9/29/06	Fri 9/29/06	76	Sunshine Landscape
86		Clean Garage, Powerwash, etc.	0.5 days	Mon 10/2/06	Mon 10/2/06	85	Scrapping Solutions
87		Gutters	0.5 days	Mon 10/2/06	Mon 10/2/06	85	The Gutter Guy
88		<b>Final Acceptance</b>	<b>4 days</b>	<b>Fri 9/29/06</b>	<b>Wed 10/4/06</b>		
89		Final inspection	1 day	Fri 9/29/06	Fri 9/29/06	76	Inspector
90		Hardwood Final	1 day	Wed 10/4/06	Wed 10/4/06	82	Capell's Contract Carpets