

ID		Task Name	Duration	Start	Finish	Preced	Resource Names
1		Kastera - Streamview Lot 28 Block 1 Clearwater Elev B Garage Right 625 N Tresa Pl - Permit #1545	86 days	Thu 1/19/06	Thu 5/18/06		
2		Apply for Permits	0 days	Thu 1/19/06	Thu 1/19/06		
3		Obtain permit	0 days	Thu 1/19/06	Thu 1/19/06		Job Superintendent
4		Site Work	1.5 days	Mon 1/23/06	Tue 1/24/06		
5		Clear, Grub and Layout Lot	1 day	Mon 1/23/06	Mon 1/23/06	3FS+2	Job Superintendent
6		Order Temp Power Pole	0.5 days	Tue 1/24/06	Tue 1/24/06	5	Job Superintendent
7		Foundation and Flatwork	6.5 days	Tue 1/24/06	Wed 2/1/06		
8		Excavation	1 day	Tue 1/24/06	Tue 1/24/06	5	King Excavation
9		Footings	1 day	Wed 1/25/06	Wed 1/25/06	8	Agregate Construction
10		Stem Walls	1 day	Thu 1/26/06	Thu 1/26/06	9	Agregate Construction
11		Strip Forms	1 day	Fri 1/27/06	Fri 1/27/06	10	Agregate Construction
12		Backfill and Dig Utilities	0.75 days	Mon 1/30/06	Mon 1/30/06	11	King Excavation
13		Order Power	0.25 days	Mon 1/30/06	Mon 1/30/06	11	Job Superintendent
14		Order Gas	0.25 days	Mon 1/30/06	Mon 1/30/06	12	Job Superintendent
15		Water/Sewer Inpect	0.25 days	Mon 1/30/06	Mon 1/30/06	12	Inspector
16		Backfill Water/Sewer	0.5 days	Tue 1/31/06	Tue 1/31/06	15	King Excavation
17		Flatwork	1 day	Tue 1/31/06	Wed 2/1/06	16	Garcia Brothers
18		Framing	10 days	Tue 2/7/06	Tue 2/21/06		
19		Frame	10 days	Tue 2/7/06	Tue 2/21/06	17FS+4	Precision Quality Contstruction
20		Deliver Trusses	0 days	Tue 2/7/06	Tue 2/7/06	17FS+4	Franklin Building Supply
21		Dry In	14.5 days	Tue 2/7/06	Mon 2/27/06		
22		Drysheet	1 day	Tue 2/21/06	Wed 2/22/06	19	Warren Roofing
23		Load Roof (am)	0.5 days	Wed 2/22/06	Wed 2/22/06	22	Franklin Building Supply
24		Roofing (start pm)	3 days	Thu 2/23/06	Mon 2/27/06	23	Warren Roofing
25		Doors/Windows Set	1 day	Tue 2/7/06	Wed 2/8/06	19SF+1	Franklin Building Supply
26		Exterior Finishes	16 days	Wed 2/8/06	Thu 3/2/06		
27		Hardboard Siding	6 days	Wed 2/8/06	Thu 2/16/06	25	Precision Quality Construction
28		Exterior Paint	3 days	Mon 2/20/06	Thu 2/23/06	27FS+2	Ron Whitwell Painting
29		Brick Install	2 days	Tue 2/28/06	Thu 3/2/06	28FS+3	Joe Landry Masonry
30		Utility Rough-Ins	8 days	Tue 2/21/06	Thu 3/2/06		
31		Plumbing Rough-In	3 days	Tue 2/21/06	Thu 2/23/06	42	Pera's Plumbing Service
32		HVAC Rough-In	2 days	Thu 2/23/06	Fri 2/24/06	31FS-1	TML
33		Built-In Vacuum	1 day	Fri 2/24/06	Fri 2/24/06	32FS-1	Coltrin Central Vacuum Systems
34		Electrical Rough-In	2 days	Fri 2/24/06	Mon 2/27/06	32FS-1	Glenn Electric
35		Order Power Swing	0 days	Mon 2/27/06	Mon 2/27/06	34	Job Superintendent
36		Structured Wiring	1 day	Tue 2/28/06	Tue 2/28/06	34	MediaLogic
37		Inspections Verified	1 day	Tue 2/28/06	Tue 2/28/06	34	Job Superintendent
38		Order Frame Inspection	2 days	Wed 3/1/06	Thu 3/2/06	37	Job Superintendent
39		Initial Clean	1 day	Tue 2/28/06	Tue 2/28/06	35	Scrapping Solutions
40		Interior Finishes	63.5 days	Mon 2/20/06	Thu 5/18/06		
41		Insulation	45.5 days	Mon 2/20/06	Mon 4/24/06		
42		Insulate Tub	0.5 days	Mon 2/20/06	Mon 2/20/06	19FS-1	Franklin Building Supply
43		Place Wall Insulation (am)	0.5 days	Thu 3/9/06	Thu 3/9/06	38FS+4	Franklin Building Supply
44		Insulate Underfloor	0.5 days	Mon 4/24/06	Mon 4/24/06	69SF+2	Franklin Building Supply
45		Drywall	9.5 days	Thu 3/9/06	Wed 3/22/06		
46		Load Drywall (pm)	0.5 days	Thu 3/9/06	Thu 3/9/06	43	Franklin Building Supply
47		Install Drywall	5 days	Fri 3/10/06	Thu 3/16/06	46	KG Drywall
48		Prime and Texture	1 day	Wed 3/22/06	Wed 3/22/06	47FS+3	KG Drywall
49		Millwork, Doors and Paint	10 days	Thu 3/16/06	Thu 3/30/06		
50		Deliver Trim (am)	0 days	Thu 3/16/06	Thu 3/16/06	47	Franklin Building Supply
51		Handrail	0.5 days	Thu 3/23/06	Thu 3/23/06	48	Western Woodwork
52		Install Doors and Millwork	3 days	Thu 3/23/06	Mon 3/27/06	48	Stone River Custom Finish
53		Interior Paint	3 days	Tue 3/28/06	Thu 3/30/06	52	Ron Whitewell Painting
54		Garage Door	0.5 days	Fri 3/10/06	Fri 3/10/06		
55		Install Garage Door	0.5 days	Fri 3/10/06	Fri 3/10/06	47SF+1	All Quality Door
56		Tile, Granite and Hardwood	32 days	Fri 3/10/06	Tue 4/25/06		
57		Order Flooring	0 days	Fri 3/10/06	Fri 3/10/06	55	Job Superintendent
58		Hardwood	2 days	Tue 4/4/06	Wed 4/5/06	53FS+2	Capell's Contract Carpets
59		Tile and Granite	8 days	Mon 4/10/06	Wed 4/19/06	64	Kastera Team
60		Sand and Seal	1 day	Tue 4/25/06	Tue 4/25/06	70SS+1	Capell's Contract Carpets
61		Cabinets and Appliances	41.5 days	Tue 2/21/06	Wed 4/19/06		
62		Order Cabinets	0 days	Tue 2/21/06	Tue 2/21/06	19	Job Superintendent
63		Deliver Cabinets	0 days	Wed 4/5/06	Wed 4/5/06	58	Western Idaho Cabinets
64		Install Cabinets	2 days	Thu 4/6/06	Fri 4/7/06	58	Crosscut Interiors
65		Order Appliances	0 days	Fri 3/10/06	Fri 3/10/06	55	Job Superintendent
66		Deliver Appliances	0 days	Wed 4/19/06	Wed 4/19/06	59	Jim's Appliance
67		Utility Finals	3 days	Thu 4/20/06	Mon 4/24/06		
68		Plumb Final	1 day	Thu 4/20/06	Thu 4/20/06	59	Pera's Plumbing Service
69		HVAC Final	1 day	Fri 4/21/06	Fri 4/21/06	68	TML
70		Electrical Final	0.8 days	Mon 4/24/06	Mon 4/24/06	69	Glenn Electric
71		Built-In Vacuum Final	0.2 days	Mon 4/24/06	Mon 4/24/06	69	Coltrin Central Vacuum Systems
72		Structured Wiring Final	1 day	Mon 4/24/06	Mon 4/24/06	69	Media Logic
73		Carpet, Mirrors and Bump	18 days	Tue 4/25/06	Thu 5/18/06		
74		Install Mirrors	0.5 days	Tue 4/25/06	Tue 4/25/06	72	Ashley Glass
75		Install Carpet	1 day	Mon 5/15/06	Mon 5/15/06	60FS+1	Capell's Contract Carpets
76		Drywall Bump	0.5 days	Tue 5/16/06	Tue 5/16/06	75	KG Drywall
77		Trim Bump	0.5 days	Tue 5/16/06	Tue 5/16/06	75	Stone River Custom Finish
78		Cleanup for occupancy	0.5 days	Wed 5/17/06	Wed 5/17/06	77SS+1	A Clean Sweep
79		Paint Bump	1 day	Thu 5/18/06	Thu 5/18/06	78SS+1	Ron Whitewell Painting
80		Landscaping, Gutters and Clean	15 days	Thu 4/6/06	Wed 4/26/06		
81		Fine Grade	0.5 days	Thu 4/6/06	Thu 4/6/06	63	Sunshine Landscape
82		Landscape	1 day	Tue 4/25/06	Wed 4/26/06	74	Sunshine Landscape
83		Clean Garage, Powerwash, etc.	0.5 days	Wed 4/26/06	Wed 4/26/06	82SS+1	Scrapping Solutions
84		Gutters	0.5 days	Wed 4/26/06	Wed 4/26/06	82	The Gutter Guy
85		Final Acceptance	14 days	Thu 4/27/06	Tue 5/16/06		
86		Final inspection	1 day	Tue 5/16/06	Tue 5/16/06	75	Inspector
87		Install Window Screens	0.5 days	Thu 4/27/06	Thu 4/27/06	84	Franklin Building Supply