

ID		Task Name	Duration	Start	Finish	Precedence	Resource Names
1		<b>Stream View Lot 2 Block 1 Newbrier 1890 sq ft 602 N. Culver Creek</b>	<b>63 days</b>	<b>Thu 6/7/07</b>	<b>Mon 9/3/07</b>		
2		<b>Apply for Permits</b>	<b>0 days</b>	<b>Thu 6/7/07</b>	<b>Thu 6/7/07</b>		
3		Obtain permit	0 days	Thu 6/7/07	Thu 6/7/07		<b>Job Superintendent</b>
4		<b>Site Work</b>	<b>1.5 days</b>	<b>Thu 6/7/07</b>	<b>Fri 6/8/07</b>		
5		Clear, Grub and Layout Lot	1 day	Thu 6/7/07	Thu 6/7/07	3	<b>Job Superintendent</b>
6		Order Temp Power Pole	0.5 days	Fri 6/8/07	Fri 6/8/07	5	<b>Job Superintendent</b>
7		<b>Foundation and Flatwork</b>	<b>7 days</b>	<b>Fri 6/8/07</b>	<b>Mon 6/18/07</b>		
8		Excavation	1 day	Fri 6/8/07	Fri 6/8/07	5	King Excavation
9		Footings	1 day	Mon 6/11/07	Mon 6/11/07	8	Agregate Construction
10		Stem Walls	1 day	Tue 6/12/07	Tue 6/12/07	9	Agregate Construction
11		Strip Forms	1 day	Wed 6/13/07	Wed 6/13/07	10	Agregate Construction
12		Backfill and Dig Utilities	0.75 days	Thu 6/14/07	Thu 6/14/07	11	King Excavation
13		Order Power	0.25 days	Thu 6/14/07	Thu 6/14/07	11	<b>Job Superintendent</b>
14		Order Gas	0.25 days	Thu 6/14/07	Thu 6/14/07	12	<b>Job Superintendent</b>
15		Water/Sewer Inpect	0.25 days	Thu 6/14/07	Thu 6/14/07	12	Inspector
16		Backfill Water/Sewer	0.5 days	Fri 6/15/07	Fri 6/15/07	15	King Excavation
17		Flatwork	1 day	Mon 6/18/07	Mon 6/18/07	16SS+	Garcia Brothers
18		<b>Framing</b>	<b>10 days</b>	<b>Tue 6/19/07</b>	<b>Mon 7/2/07</b>		
19		Frame	10 days	Tue 6/19/07	Mon 7/2/07	17	Precision Quality Construction
20		Deliver Trusses	0 days	Tue 6/19/07	Tue 6/19/07	19SF	BMC
21		<b>Dry In</b>	<b>4.5 days</b>	<b>Tue 7/3/07</b>	<b>Mon 7/9/07</b>		
22		Drysheet	1 day	Tue 7/3/07	Tue 7/3/07	19	Western Roofing
23		Load Roof (am)	0.5 days	Wed 7/4/07	Wed 7/4/07	22	Franklin Building Supply
24		Roofing (start pm)	3 days	Wed 7/4/07	Mon 7/9/07	23	Western Roofing
25		Doors/Windows Set	1 day	Wed 7/4/07	Wed 7/4/07	19FS+	Ashley Glass
26		<b>Exterior Finishes</b>	<b>13 days</b>	<b>Tue 7/10/07</b>	<b>Thu 7/26/07</b>		
27		Hardboard Siding	3 days	Tue 7/10/07	Thu 7/12/07	36	Romero Siding
28		Stucco	8 days	Fri 7/13/07	Tue 7/24/07	27	Parker Stucco & Stone
29		Exterior Paint	3 days	Tue 7/17/07	Thu 7/19/07	27FS+	Adam Roe Painting
30		Brick Install	2 days	Wed 7/25/07	Thu 7/26/07	29FS+	Parker Stucco & Stone
31		<b>Utility Rough-Ins</b>	<b>8 days</b>	<b>Tue 7/3/07</b>	<b>Thu 7/12/07</b>		
32		Plumbing Rough-In	3 days	Tue 7/3/07	Thu 7/5/07	44	Johansen Plumbing
33		HVAC Rough-In	2 days	Thu 7/5/07	Fri 7/6/07	32FS-	Western Heating & Cooling
34		Fireplace Rough-In	2 days	Thu 7/5/07	Fri 7/6/07	32FS-	Leisure Time
35		Built-In Vacuum	1 day	Fri 7/6/07	Fri 7/6/07	33FS-	Coltrin Central Vacuum Systems
36		Electrical Rough-In	2 days	Fri 7/6/07	Mon 7/9/07	33FS-	Bicandi Electric
37		Order Power Swing	0 days	Mon 7/9/07	Mon 7/9/07	36	<b>Job Superintendent</b>
38		Structured Wiring	1 day	Tue 7/10/07	Tue 7/10/07	36	AHS
39		Inspections Verified	1 day	Tue 7/10/07	Tue 7/10/07	36	<b>Job Superintendent</b>
40		Order Frame Inspection	2 days	Wed 7/11/07	Thu 7/12/07	39	<b>Job Superintendent</b>
41		Initial Site Clean	1 day	Tue 7/10/07	Tue 7/10/07	37	Scrapping Solutions
42		<b>Interior Finishes</b>	<b>44.5 days</b>	<b>Mon 7/2/07</b>	<b>Fri 8/31/07</b>		
43		<b>Insulation</b>	<b>39.5 days</b>	<b>Mon 7/2/07</b>	<b>Fri 8/24/07</b>		
44		Insulate Tub	0.5 days	Mon 7/2/07	Mon 7/2/07	19FF	Franklin Building Supply
45		Place Wall Insulation (am)	0.5 days	Fri 7/13/07	Fri 7/13/07	40	Franklin Building Supply
46		Insulate Underfloor	1 day	Fri 8/24/07	Fri 8/24/07	72SS+	Franklin Building Supply
47		<b>Drywall</b>	<b>6 days</b>	<b>Thu 7/12/07</b>	<b>Thu 7/19/07</b>		
48		Load Drywall (pm)	0.5 days	Fri 7/13/07	Fri 7/13/07	45	Franklin Building Supply
49		Install Drywall	4 days	Thu 7/12/07	Tue 7/17/07	48FS-	Performance Drywall
50		Texture	1 day	Wed 7/18/07	Wed 7/18/07	49	Performance Drywall
51		Prime	1 day	Thu 7/19/07	Thu 7/19/07	50	Performance Drywall
52		<b>Millwork, Doors and Paint</b>	<b>11 days</b>	<b>Thu 7/19/07</b>	<b>Fri 8/3/07</b>		
53		Deliver Trim (am)	0 days	Thu 7/19/07	Thu 7/19/07	51	Franklin Building Supply
54		Handrail	0.5 days	Fri 7/20/07	Fri 7/20/07	53	Stone River
55		Install Doors and Millwork	3 days	Fri 7/27/07	Tue 7/31/07	53FS+	Stone River
56		Interior Paint	3 days	Wed 8/1/07	Fri 8/3/07	55	Adam Roe Painting
57		<b>Garage Door</b>	<b>0.5 days</b>	<b>Tue 7/17/07</b>	<b>Tue 7/17/07</b>		
58		Install Garage Door	0.5 days	Tue 7/17/07	Tue 7/17/07	49FS-	All Quality Door
59		<b>Tile and Hardwood</b>	<b>29.5 days</b>	<b>Tue 7/17/07</b>	<b>Mon 8/27/07</b>		
60		Order Flooring	0 days	Tue 7/17/07	Tue 7/17/07	58	<b>Job Superintendent</b>
61		Hardwood	2 days	Mon 8/6/07	Tue 8/7/07	56	Sunrise Hardwood
62		Tile and granite	8 days	Fri 8/10/07	Tue 8/21/07	67	TBD
63		Hardwood Sand and Seal	1 day	Mon 8/27/07	Mon 8/27/07	74SS+	Sunrise Hardwood
64		<b>Cabinets, Granite and Appliances</b>	<b>35 days</b>	<b>Mon 7/2/07</b>	<b>Tue 8/21/07</b>		
65		Order Cabinets	0 days	Mon 7/2/07	Mon 7/2/07	19	<b>Job Superintendent</b>
66		Deliver Cabinets	0 days	Tue 8/7/07	Tue 8/7/07	61	Western Idaho Cabinets
67		Install Cabinets	2 days	Wed 8/8/07	Thu 8/9/07	66	Lucci
68		Order Appliances	0 days	Tue 7/17/07	Tue 7/17/07	58	<b>Job Superintendent</b>
69		Deliver Appliances	0 days	Tue 8/21/07	Tue 8/21/07	62FS-	Sears
70		<b>Utility Finals</b>	<b>3 days</b>	<b>Wed 8/22/07</b>	<b>Fri 8/24/07</b>		
71		Plumb Final	1 day	Wed 8/22/07	Wed 8/22/07	62	Johansen Plumbing
72		HVAC Final	1 day	Thu 8/23/07	Thu 8/23/07	71	Western Heating & Cooling
73		Fireplace Final	1 day	Thu 8/23/07	Thu 8/23/07	71	Leisure Time
74		Electrical Final	1 day	Fri 8/24/07	Fri 8/24/07	73	Bicandi Electric
75		Built-In Vacuum Final	1 day	Fri 8/24/07	Fri 8/24/07	72	Coltrin Central Vacuum Systems
76		Structured Wiring Final	1 day	Fri 8/24/07	Fri 8/24/07	72	AHS
77		<b>Carpet, Mirrors, Bump and Clean</b>	<b>4 days</b>	<b>Tue 8/28/07</b>	<b>Fri 8/31/07</b>		
78		Install Carpet	1 day	Tue 8/28/07	Tue 8/28/07	63	Bro's Carpet
79		Drywall Bump	1 day	Wed 8/29/07	Wed 8/29/07	78	Performance Drywall
80		Trim Bump	1 day	Wed 8/29/07	Wed 8/29/07	78	Stone River
81		Clean Up for Occupancy	1 day	Thu 8/30/07	Thu 8/30/07	80	TBD
82		Install Mirrors	1 day	Fri 8/31/07	Fri 8/31/07	81	Ashley Glass
83		Install Window Screens	0.5 days	Fri 8/31/07	Fri 8/31/07	81	Ashley Glass
84		Paint Bump	1 day	Fri 8/31/07	Fri 8/31/07	81	Adam Roe Painting
85		<b>Landscaping, Gutters and Clean</b>	<b>16.5 days</b>	<b>Wed 8/8/07</b>	<b>Thu 8/30/07</b>		
86		Fine Grade	1 day	Wed 8/8/07	Wed 8/8/07	66	John Irby Landscaping
87		Landscape	1 day	Wed 8/29/07	Wed 8/29/07	78	John Irby Landscaping
88		Clean Garage, Powerwash, etc.	0.5 days	Thu 8/30/07	Thu 8/30/07	87	Scrapping Solutions
89		Gutters	0.5 days	Thu 8/30/07	Thu 8/30/07	87	The Gutter Guy
90		<b>Final Acceptance</b>	<b>4 days</b>	<b>Wed 8/29/07</b>	<b>Mon 9/3/07</b>		
91		Final inspection	1 day	Wed 8/29/07	Wed 8/29/07	78	Inspector
92		Hardwood Final	1 day	Mon 9/3/07	Mon 9/3/07	84	Sunrise Hardwood