

ID	Task Name	Duration	Start	Finish	Predep	Resource Names
1	Streamview Lot 32 Block 1 Bannock 2451 sq ft 632 N Tresa Pl. Permit #1758	65 days	Thu 6/8/06	Fri 9/8/06		
2	Apply for Permits	0 days	Thu 6/8/06	Thu 6/8/06		
3	Obtain permit	0 days	Thu 6/8/06	Thu 6/8/06		Job Superintendent
4	Site Work	1.5 days	Thu 6/8/06	Fri 6/9/06		
5	Clear, Grub and Layout Lot	1 day	Thu 6/8/06	Thu 6/8/06	3	Job Superintendent
6	Order Temp Power Pole	0.5 days	Fri 6/9/06	Fri 6/9/06	5	Job Superintendent
7	Foundation and Flatwork	7 days	Fri 6/9/06	Mon 6/19/06		
8	Excavation	1 day	Fri 6/9/06	Fri 6/9/06	5	King Excavation
9	Footings	1 day	Mon 6/12/06	Mon 6/12/06	8	Agregate Construction
10	Stem Walls	1 day	Tue 6/13/06	Tue 6/13/06	9	Agregate Construction
11	Strip Forms	1 day	Wed 6/14/06	Wed 6/14/06	10	Agregate Construction
12	Backfill and Dig Utilities	0.75 days	Thu 6/15/06	Thu 6/15/06	11	King Excavation
13	Order Power	0.25 days	Thu 6/15/06	Thu 6/15/06	11	Job Superintendent
14	Order Gas	0.25 days	Thu 6/15/06	Thu 6/15/06	12	Job Superintendent
15	Water/Sewer Inpect	0.25 days	Thu 6/15/06	Thu 6/15/06	12	Inspector
16	Backfill Water/Sewer	0.5 days	Fri 6/16/06	Fri 6/16/06	15	King Excavation
17	Flatwork	1 day	Mon 6/19/06	Mon 6/19/06	16SS+	Garcia Brothers
18	Framing	10 days	Tue 6/20/06	Mon 7/3/06		
19	Frame	10 days	Tue 6/20/06	Mon 7/3/06	17	Precision Quality Construction
20	Deliver Trusses	0 days	Tue 6/20/06	Tue 6/20/06	19SF	Franklin Building Supply
21	Dry In	4.5 days	Wed 7/5/06	Tue 7/11/06		
22	Drysheet	1 day	Wed 7/5/06	Wed 7/5/06	19	Warren Roofing
23	Load Roof (am)	0.5 days	Thu 7/6/06	Thu 7/6/06	22	Franklin Building Supply
24	Roofing (start pm)	3 days	Thu 7/6/06	Tue 7/11/06	23	Warren Roofing
25	Doors/Windows Set	1 day	Thu 7/6/06	Thu 7/6/06	19FS+	Franklin Building Supply
26	Exterior Finishes	13 days	Fri 7/7/06	Tue 7/25/06		
27	Hardboard Siding	3 days	Fri 7/7/06	Tue 7/11/06	25	Precision Quality Construction
28	Stucco	8 days	Wed 7/12/06	Fri 7/21/06	27	
29	Exterior Paint	3 days	Fri 7/14/06	Tue 7/18/06	27FS+	A Shade Better
30	Brick Install	2 days	Mon 7/24/06	Tue 7/25/06	29FS+	TBD
31	Utility Rough-Ins	7 days	Wed 7/5/06	Thu 7/13/06		
32	Plumbing Rough-In	2 days	Wed 7/5/06	Thu 7/6/06	43	Johansen Plumbing
33	HVAC Rough-In	2 days	Thu 7/6/06	Fri 7/7/06	32FS-	Russell Curtis HVAC
34	Built-In Vacuum	1 day	Fri 7/7/06	Fri 7/7/06	33FS-	Coltrin Central Vacuum Systems
35	Electrical Rough-In	2 days	Fri 7/7/06	Mon 7/10/06	33FS-	Bicandi Electric
36	Order Power Swing	0 days	Mon 7/10/06	Mon 7/10/06	35	Job Superintendent
37	Structured Wiring	1 day	Tue 7/11/06	Tue 7/11/06	35	AHS
38	Inspections Verified	1 day	Tue 7/11/06	Tue 7/11/06	35	Job Superintendent
39	Order Frame Inspection	2 days	Wed 7/12/06	Thu 7/13/06	38	Job Superintendent
40	Initial Site Clean	1 day	Tue 7/11/06	Tue 7/11/06	36	Scrapping Solutions
41	Interior Finishes	46.5 days	Mon 7/3/06	Thu 9/7/06		
42	Insulation	41.5 days	Mon 7/3/06	Wed 8/30/06		
43	Insulate Tub	0.5 days	Mon 7/3/06	Mon 7/3/06	19FF	Franklin Building Supply
44	Place Wall Insulation (am)	0.5 days	Fri 7/14/06	Fri 7/14/06	39	Franklin Building Supply
45	Insulate Underfloor	1 day	Wed 8/30/06	Wed 8/30/06	71SS+	Franklin Building Supply
46	Drywall	6.5 days	Fri 7/14/06	Mon 7/24/06		
47	Load Drywall (pm)	0.5 days	Fri 7/14/06	Fri 7/14/06	44	Franklin Building Supply
48	Install Drywall	4 days	Mon 7/17/06	Thu 7/20/06	47	KG Drywall
49	Texture	1 day	Fri 7/21/06	Fri 7/21/06	48	KG Drywall
50	Prime	1 day	Mon 7/24/06	Mon 7/24/06	49	KG Drywall
51	Millwork, Doors and Paint	6 days	Mon 7/24/06	Tue 8/1/06		
52	Deliver Trim (am)	0 days	Mon 7/24/06	Mon 7/24/06	50	Franklin Building Supply
53	Handrail	0.5 days	Tue 7/25/06	Tue 7/25/06	52	Crosscut Interiors
54	Install Doors and Millwork	3 days	Tue 7/25/06	Thu 7/27/06	52	Stone River
55	Interior Paint	3 days	Fri 7/28/06	Tue 8/1/06	54	A Shade Better
56	Garage Door	0.5 days	Thu 7/20/06	Thu 7/20/06		
57	Install Garage Door	0.5 days	Thu 7/20/06	Thu 7/20/06	48FS-	All Quality Door
58	Tile and Hardwood	30.5 days	Thu 7/20/06	Thu 8/31/06		
59	Order Flooring	0 days	Thu 7/20/06	Thu 7/20/06	57	Job Superintendent
60	Hardwood	2 days	Wed 8/2/06	Thu 8/3/06	55	Sunrise Hardwood
61	Tile and granite	14 days	Tue 8/8/06	Fri 8/25/06	66	Kara Flooring
62	Hardwood Sand and Seal	1 day	Thu 8/31/06	Thu 8/31/06	72SS+	Sunrise Hardwood
63	Cabinets, Granite and Appliances	37 days	Mon 7/3/06	Fri 8/25/06		
64	Order Cabinets	0 days	Mon 7/3/06	Mon 7/3/06	19	Job Superintendent
65	Deliver Cabinets	0 days	Thu 8/3/06	Thu 8/3/06	60	Western Idaho Cabinets
66	Install Cabinets	2 days	Fri 8/4/06	Mon 8/7/06	65	Crosscut Interiors
67	Order Appliances	0 days	Thu 7/20/06	Thu 7/20/06	57	Job Superintendent
68	Deliver Appliances	0 days	Fri 8/25/06	Fri 8/25/06	61FS-	Sears
69	Utility Finals	3 days	Mon 8/28/06	Wed 8/30/06		
70	Plumb Final	1 day	Mon 8/28/06	Mon 8/28/06	61	Johansen Plumbing
71	HVAC Final	1 day	Tue 8/29/06	Tue 8/29/06	70	Russell Curtis HVAC
72	Electrical Final	1 day	Wed 8/30/06	Wed 8/30/06	71	Bicandi Electric
73	Built-In Vacuum Final	1 day	Wed 8/30/06	Wed 8/30/06	71	Coltrin Central Vacuum Systems
74	Structured Wiring Final	1 day	Wed 8/30/06	Wed 8/30/06	71	AHS
75	Carpet, Mirrors, Bump and Clean	4 days	Fri 9/1/06	Thu 9/7/06		
76	Install Carpet	1 day	Fri 9/1/06	Fri 9/1/06	62	Capell's Contract Carpets
77	Drywall Bump	1 day	Tue 9/5/06	Tue 9/5/06	76	KG Drywall
78	Trim Bump	1 day	Tue 9/5/06	Tue 9/5/06	76	Stone River
79	Clean Up for Occupancy	1 day	Wed 9/6/06	Wed 9/6/06	78	A Clean Sweep
80	Install Mirrors	1 day	Thu 9/7/06	Thu 9/7/06	79	Ashley Glass
81	Install Window Screens	0.5 days	Thu 9/7/06	Thu 9/7/06	79	Franklin Building Supply
82	Paint Bump	1 day	Thu 9/7/06	Thu 9/7/06	79	A Shade Better
83	Landscaping, Gutters and Clean	22.5 days	Fri 8/4/06	Wed 9/6/06		
84	Fine Grade	1 day	Fri 8/4/06	Fri 8/4/06	65	Sunshine Landscape
85	Landscape	1 day	Tue 9/5/06	Tue 9/5/06	76	Sunshine Landscape
86	Clean Garage, Powerwash, etc.	0.5 days	Wed 9/6/06	Wed 9/6/06	85	Scrapping Solutions
87	Gutters	0.5 days	Wed 9/6/06	Wed 9/6/06	85	The Gutter Guy
88	Final Acceptance	4 days	Tue 9/5/06	Fri 9/8/06		
89	Final inspection	1 day	Tue 9/5/06	Tue 9/5/06	76	Inspector
90	Hardwood Final	1 day	Fri 9/8/06	Fri 9/8/06	82	Sunrise Hardwood